

Grantee: Iowa

Grant: B-21-DZ-19-0001

January 1, 2024 thru March 31, 2024 Performance

Grant Number: B-21-DZ-19-0001	Obligation Date:	Award Date:
Grantee Name: Iowa	Contract End Date: 09/28/2028	Review by HUD: Original - In Progress
Grant Award Amount: \$57,566,000.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$57,566,000.00	Estimated PI/RL Funds: \$0.00	
Total Budget: \$57,566,000.00		

Disasters:

Declaration Number

FEMA-4557-IA

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$28,369.00	\$56,677,266.00
Total Budget	\$28,369.00	\$56,677,266.00
Total Obligated	\$28,369.00	\$56,312,378.00
Total Funds Drawdown	\$1,152,564.82	\$1,460,061.80
Program Funds Drawdown	\$1,152,564.82	\$1,460,061.80
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,152,564.82	\$1,460,061.80
HUD Identified Most Impacted and Distressed	\$209,053.00	\$435,341.29
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
ALBURNETT, CITY OF	\$ 0.00	\$ 0.00
City of Norway	\$ 0.00	\$ 0.00
DYSART, CITY OF	\$ 0.00	\$ 0.00
ELY, CITY OF	\$ 0.00	\$ 0.00
Heartland Energy Consultants LLC	\$ 0.00	\$ 36,574.99
Heartland Energy Consultants LLC	\$ 0.00	\$ 0.00
Iowa Department of Economic Development	\$ 1,044.00	\$ 1,044.00
Iowa Economic Development Authority	\$ 71,000.00	\$ 268,801.00



Linn County	\$ 0.00	\$ 0.00
MOUNT VERNON	\$ 0.00	\$ 0.00
Marshalltown	\$ 692,543.00	\$ 692,543.00
BELLE PLAINE, CITY OF	\$ 787.50	\$ 18,225.99
STATE CENTER, CITY OF	\$ 0.00	\$ 0.00
TAMA, CITY OF	\$ 0.00	\$ 0.00
Tallgrass Archaeology LLC	\$ 0.00	\$ 0.00
Town of Marion	\$ 23,690.50	\$ 23,690.50
WALKER, TOWN OF	\$ 0.00	\$ 8,847.50
Benton County	\$ 0.00	\$ 0.00
CENTRAL CITY, IOWA	\$ 0.00	\$ 0.00
CITY OF ATKINS	\$ 234,937.32	\$ 251,832.32
CITY OF ATKINS POLICE DEPARTMENT	\$ 0.00	\$ 0.00
CITY OF CENTER POINT	\$ 22,725.00	\$ 52,665.00
Cedar Rapids	\$ 105,837.50	\$ 105,837.50
City of Hiawatha	\$ 0.00	\$ 0.00

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	70.00%	93.41%	2.11%
Overall Benefit Amount	\$38,281,390.00	\$50,252,601.00	\$1,153,641.81
Limit on Public Services	\$8,634,900.00	\$0.00	\$0.00
Limit on Admin/Planning	\$11,513,200.00	\$2,878,300.00	\$306,419.99
Limit on Admin	\$2,878,300.00	\$2,878,300.00	\$306,419.99
Most Impacted and Distressed	\$46,052,800.00	\$48,890,349.00	\$435,341.29
Mitigation Set-aside	\$7,509,000.00	\$7,552,365.00	\$0.00

Overall Progress Narrative:

2020 CDBG-DR Quarter Ending 3/31/2024

The State of Iowa received a grant agreement for \$57,566,000 effective September 28, 2022, with funding appropriated under PL 117-43 and awarded under grant agreement B-21-DZ-19-0001.

The State's Action Plan prioritizes unmet housing needs along with infrastructure, mitigation, and administration.

This sixth quarter of the grant, the State reviewed compliance and held 1 monitoring in Atkins. The State awarded no new projects.

As of the conclusion of the sixth quarter of this grant, the State has obligated \$56,312,378 of \$57,566,000.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
21-DZ Administration, Administration	\$72,044.00	\$2,878,300.00	\$306,419.99
21-DZ Housing, Housing	\$1,080,520.82	\$47,135,335.00	\$1,153,641.81
21-DZ Infrastructure, Infrastructure	\$0.00	\$7,552,365.00	\$0.00
9999, Restricted Balance	\$0.00	(\$57,566,000.00)	\$0.00

Grantee Program Summary

Owner-Occupied Rehabilitation

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-21-DZ-19-0001	\$ 0.00	\$ 2,500,000.00	\$ 0.00	\$ 2,500,000.00	\$ 0.00	\$ 0.00
B-21-DZ-19-0001	\$ 0.00	\$ 2,500,000.00	\$ 0.00	\$ 2,500,000.00	\$ 0.00	\$ 0.00



Generators for Critical Facilities

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-21-DZ-19-0001	\$ 0.00	\$ 1,685,000.00	\$ 0.00	\$ 1,332,000.00	\$ 0.00	\$ 353,000.00
B-21-DZ-19-0001	\$ 0.00	\$ 1,685,000.00	\$ 0.00	\$ 1,332,000.00	\$ 0.00	\$ 353,000.00

New Resilient Affordable Rental Housing

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-21-DZ-19-0001	\$ 0.00	\$ 19,970,008.00	\$ 0.00	\$ 17,195,008.00	\$ 0.00	\$ 2,775,000.00
B-21-DZ-19-0001	\$ 0.00	\$ 19,970,008.00	\$ 0.00	\$ 17,195,008.00	\$ 0.00	\$ 2,775,000.00

Infrastructure in Support of Housing

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-21-DZ-19-0001	\$ 0.00	\$ 3,995,019.00	\$ 0.00	\$ 3,995,019.00	\$ 0.00	\$ 0.00
B-21-DZ-19-0001	\$ 0.00	\$ 3,995,019.00	\$ 0.00	\$ 3,995,019.00	\$ 0.00	\$ 0.00

New Resilient Affordable Single-Family Housing

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-21-DZ-19-0001	\$ 0.00	\$ 20,670,308.00	\$ 0.00	\$ 16,768,317.00	\$ 0.00	\$ 3,901,991.00
B-21-DZ-19-0001	\$ 0.00	\$ 20,670,308.00	\$ 0.00	\$ 16,768,317.00	\$ 0.00	\$ 3,901,991.00

Tree Canopy and Tree Replanting

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-21-DZ-19-0001	\$ 0.00	\$ 5,867,365.00	\$ 0.00	\$ 4,827,365.00	\$ 0.00	\$ 1,040,000.00
B-21-DZ-19-0001	\$ 0.00	\$ 5,867,365.00	\$ 0.00	\$ 4,827,365.00	\$ 0.00	\$ 1,040,000.00

Activities

Project # / 21-DZ Administration / Administration



Grantee Activity Number: 20-ADMIN-001-185
Activity Title: Heartland Energy Consultants, LLC

Activity Type: Administration	Activity Status: Under Way
Project Number: 21-DZ Administration	Project Title: Administration
Projected Start Date: 09/01/2023	Projected End Date: 08/31/2026
Benefit Type: N/A	Completed Activity Actual End Date:
National Objective: N/A	Responsible Organization: Heartland Energy Consultants LLC

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$148,558.00
Total Budget	\$0.00	\$148,558.00
Total Obligated	\$0.00	\$148,558.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Providing Home Energy Rating System (HERS) rating services supporting IEDA Community Development Block Grant (CDBG) projects.

Location Description:

Activity Progress Narrative:

Completed the preliminary energy modeling reports for two projects based on as-designed project information. Completed the pre-drywall air sealing and insulation project inspection for one project.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: 22-CDTA-004-185

Activity Title: Tallgrass Archaeology LLC

Activity Type:

Administration

Project Number:

21-DZ Administration

Projected Start Date:

07/10/2022

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

06/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

Tallgrass Archaeology LLC

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$13,752.00
Total Budget	\$0.00	\$13,752.00
Total Obligated	\$0.00	\$13,752.00
Total Funds Drawdown	\$1,044.00	\$1,044.00
Program Funds Drawdown	\$1,044.00	\$1,044.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$1,044.00	\$1,044.00
Iowa Department of Economic Development	\$1,044.00	\$1,044.00
Tallgrass Archaeology LLC	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Historic Preservation Technical Assistance in the form of editing and completing Iowa Site Inventory Forms for IEDA's Disaster Recovery Community Development Block Grant Recipients.

Location Description:**Activity Progress Narrative:**

Historic Preservation Technical Assistance in the form of editing and completing Iowa Site Inventory Forms for IEDA's Community Development Block Grant Recipients. The new housing programs will consist of 2 reviews, while the Derecho rehab program will consist of approximately 50 reviews.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: State Admin

Activity Title: Derecho State Admin

Activity Type:

Administration

Project Number:

21-DZ Administration

Projected Start Date:

09/28/2022

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

09/27/2027

Completed Activity Actual End Date:

Responsible Organization:

Iowa Economic Development Authority

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$2,679,415.01
Total Budget	\$0.00	\$2,679,415.01
Total Obligated	\$0.00	\$2,679,415.01
Total Funds Drawdown	\$71,000.00	\$268,801.00
Program Funds Drawdown	\$71,000.00	\$268,801.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$71,000.00	\$268,801.00
Iowa Economic Development Authority	\$71,000.00	\$268,801.00
Most Impacted and Distressed Expended	\$56,800.00	\$215,040.80
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Administrative functions for the disaster grant.

Reducing budget by \$52,842 from \$2,878,300 to \$2,825,458 in order to obligate funds to the Heartland Energy Consultants LLC 19-ADMIN-003. 5/30/2023
 Reducing budget by \$13,752 from \$2,825,458 to \$2,811,706 in order to obligate funds to the Tallgrass Archaeology Contract 22-CDTA-004. 5/30/2023
 Reducing budget by \$148,558 from \$2,811,706 to \$2,663,148 in order to obligate funds to the Heartland Energy Consultants LLC 20-ADMIN-001. 8/11/2023
 Increased budget by \$16,267.01 due to deobligation from Heartland Energy Consultants LLC Contract 19-ADMIN-003 Closeout. 11/1/2023

Location Description:



Activity Progress Narrative:

Continuing administrative functions for the disaster grant.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 21-DZ Housing / Housing



Grantee Activity Number: 20-DRH-001-510
Activity Title: Cedar Rapids (Foxtail Ridge) SFNC w/DPA

Activity Type:
 Construction of new replacement housing
Project Number:
 21-DZ Housing
Projected Start Date:
 02/16/2023
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Housing
Projected End Date:
 03/31/2025
Completed Activity Actual End Date:

Responsible Organization:
 Cedar Rapids
Grantee Program:
 New Resilient Affordable Single-Family Housing

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$2,615,856.00
Total Budget	\$0.00	\$2,615,856.00
Total Obligated	\$0.00	\$2,615,856.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
 New Construction of 16 LMI Single-Family Homes For-Sale in Cedar Rapids.

Location Description:
 Cedar Rapids, Linn County, 52402

Activity Progress Narrative:
 Building Agreement under way and approved by city council. Currently out for bid. Still needs infrastructure to be completed and therefore a start date is estimated for early summer.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/2700	
# of Targeted Section 3 Labor	0		0/540	
# of Total Labor Hours	0		0/10800	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/16	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/16	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/16	0/0	0/16	0
# Owner	0	0	0	0/16	0/0	0/16	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-002-510

Activity Title: Cedar Rapids (Kirkwood Village) SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cedar Rapids

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2024 To Date**

\$0.00 \$2,288,874.00

Total Budget

\$0.00 \$2,288,874.00

Total Obligated

\$0.00 \$2,288,874.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 14 LMI Single-Family Homes For-Sale in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52404

Activity Progress Narrative:

Developer Agreement completed and approved by city council. Infrastructure has already been completed, they are currently out for bid. Hoping to start late spring / early summer.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/2362	
# of Targeted Section 3 Labor	0		0/472	
# of Total Labor Hours	0		0/9450	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/14	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/14	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/14	0/0	0/14	0
# Owner	0	0	0	0/14	0/0	0/14	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-003-510

Activity Title: Cedar Rapids (Shamrock Village) SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cedar Rapids

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2024 To Date**

\$0.00 \$330,000.00

Total Budget

\$0.00 \$330,000.00

Total Obligated

\$0.00 \$330,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 2 LMI Single-Family Homes For-Sale in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52404

Activity Progress Narrative:

Working through developer agreement. Expected to be on the May 14th city council for approval. Working with Amy at IDALS to get the bioretention cell on the site. They have not gone out to bid yet.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/3900	
# of Targeted Section 3 Labor	0		0/780	
# of Total Labor Hours	0		0/15600	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/2	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/2	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/2	0/0	0/2	0
# Owner	0	0	0	0/2	0/0	0/2	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-004-520

Activity Title: Cedar Rapids Johnson Gas Apartments MFNC

Activity Type:

Affordable Rental Housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cedar Rapids

Grantee Program:

New Resilient Affordable Rental Housing

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2024 To Date**

\$0.00 \$4,750,000.00

Total Budget

\$0.00 \$4,750,000.00

Total Obligated

\$0.00 \$4,750,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 50 LMI Multi-Family Rental Units in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52405

Activity Progress Narrative:

RFP put in for new site in city of Cedar Rapids. Will go before council for approval end of April. Then we can move forward with a new environmental and MOU from our state historical preservation office. Hoping to start construction in fall.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/1	
# of Section 3 Labor Hours	0		0/9000	
# of Targeted Section 3 Labor	0		0/1800	
# of Total Labor Hours	0		0/36000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/50	
# of Multifamily Units	0		0/50	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/50	0/0	0/50	0
# Renter	0	0	0	0/50	0/0	0/50	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-005-510
Activity Title: Cedar Rapids (Ginkgo Ridge) SFNC w/DPA

Activity Type:
 Construction of new replacement housing
Project Number:
 21-DZ Housing
Projected Start Date:
 02/16/2023
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Housing
Projected End Date:
 03/31/2025
Completed Activity Actual End Date:

Responsible Organization:
 Cedar Rapids
Grantee Program:
 New Resilient Affordable Single-Family Housing

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$2,640,000.00
Total Budget	\$0.00	\$2,640,000.00
Total Obligated	\$0.00	\$2,640,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
 New Construction of 16 LMI Single-Family Homes For-Sale in Cedar Rapids.

Location Description:
 Cedar Rapids, Linn County, 52403

Activity Progress Narrative:
 This project has switched sites and still in environmental review.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/17250	
# of Targeted Section 3 Labor	0		0/3450	
# of Total Labor Hours	0		0/69000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/16	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/16	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/16	0/0	0/16	0
# Owner	0	0	0	0/16	0/0	0/16	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-005-530
Activity Title: Cedar Rapids Ginkgo Ridge Infrastructure

Activity Type:
 Construction/reconstruction of water/sewer lines or systems
Project Number:
 21-DZ Housing
Projected Start Date:
 02/16/2023
Benefit Type:
 Area Benefit (Survey)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Housing
Projected End Date:
 03/31/2025
Completed Activity Actual End Date:

Responsible Organization:
 Cedar Rapids

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$1,128,000.00
Total Budget	\$0.00	\$1,128,000.00
Total Obligated	\$0.00	\$1,128,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Infrastructure to support New Construction of 16 LMI Single-Family Homes For-Sale in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52403

Activity Progress Narrative:

This project has switched sites and still in environmental review.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/383

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-006-520
Activity Title: Cedar Rapids (Grey Hawk) MFNC

Activity Type:
Affordable Rental Housing

Project Number:
21-DZ Housing

Projected Start Date:
02/16/2023

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
03/31/2025

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Grantee Program:
New Resilient Affordable Rental Housing

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$3,695,000.00
Total Budget	\$0.00	\$3,695,000.00
Total Obligated	\$0.00	\$3,695,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New Construction of 40 LMI Multi-Family Rental Units in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52404

Activity Progress Narrative:

Potential funding gap concern. Development agreement signed. Maybe switching to national green building standard instead of green streets.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/1	
# of Section 3 Labor Hours	0		0/1100	
# of Targeted Section 3 Labor	0		0/220	
# of Total Labor Hours	0		0/4400	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/40	
# of Multifamily Units	0		0/40	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/40	0/0	0/40	0
# Renter	0	0	0	0/40	0/0	0/40	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-007-520
Activity Title: Cedar Rapids NW Neighborhood MFNC

Activity Type:
Affordable Rental Housing

Project Number:
21-DZ Housing

Projected Start Date:
02/16/2023

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
03/31/2025

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Grantee Program:
New Resilient Affordable Rental Housing

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$380,000.00
Total Budget	\$0.00	\$380,000.00
Total Obligated	\$0.00	\$380,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New Construction of 4 LMI Multi-Family Rental Units in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52405

Activity Progress Narrative:

This project is still finalizing its funding.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/4	
# of Multifamily Units	0		0/4	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/4	0/0	0/4	0
# Renter	0	0	0	0/4	0/0	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-008-510

Activity Title: Cedar Rapids (Green Acres Grove) SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cedar Rapids

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2024 To Date**

\$0.00 \$3,824,333.00

Total Budget

\$0.00 \$3,824,333.00

Total Obligated

\$0.00 \$3,824,333.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 25 LMI Single-Family Homes For-Sale in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52404

Activity Progress Narrative:

Their bids are in and they have signed a contract with excavator. Moving dirt on site, for infrastructure. Going out to bid for other parts of project late spring.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/20000	
# of Targeted Section 3 Labor	0		0/4000	
# of Total Labor Hours	0		0/80000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/25	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/25	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/25	0/0	0/25	0
# Owner	0	0	0	0/25	0/0	0/25	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-008-530

Activity Title: Cedar Rapids Green Acres Grove Infrastructure

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cedar Rapids

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2024 To Date**

\$0.00 \$1,712,465.00

Total Budget

\$0.00 \$1,712,465.00

Total Obligated

\$0.00 \$1,712,465.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Infrastructure to support New Construction of 25 LMI Single-Family Homes For-Sale in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52404

Activity Progress Narrative:

Their bids are in and they have signed a contract with excavator. Moving dirt on site, for infrastructure. Going out to bid for other parts of project late spring.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/2000

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-009-510
Activity Title: Cedar Rapids (Cherry Hill) SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$165,000.00
Total Budget	\$0.00	\$165,000.00
Total Obligated	\$0.00	\$165,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New Construction of 1 LMI Single-Family Home For-Sale in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52405

Activity Progress Narrative:

Developer Agreement signed and waiting for council approval at the May 14th meeting. This site is ready to go, but construction has not started. Working with developer to go out to bid. Needs to also work through HERS compliance as well.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/254	
# of Targeted Section 3 Labor	0		0/50	
# of Total Labor Hours	0		0/1017	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/1	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/0	0/1	0
# Owner	0	0	0	0/1	0/0	0/1	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-010-510
Activity Title: Cedar Rapids (Fruitland) SFNC w/DPA

Activity Type: Construction of new replacement housing	Activity Status: Under Way
Project Number: 21-DZ Housing	Project Title: Housing
Projected Start Date: 02/16/2023	Projected End Date: 03/31/2025
Benefit Type: Direct Benefit (Households)	Completed Activity Actual End Date:
National Objective: Low/Mod	Responsible Organization: Cedar Rapids
	Grantee Program: New Resilient Affordable Single-Family Housing

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$165,000.00
Total Budget	\$0.00	\$165,000.00
Total Obligated	\$0.00	\$165,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
 New Construction of 1 LMI Single-Family Home For-Sale in Cedar Rapids.

Location Description:
 Cedar Rapids, Linn County, 52405

Activity Progress Narrative:
 Developer Agreement has not been signed. He has to do some re-configuring on the house plan according to the difference it site from the other two. Hoping to have Developer Agreement signed and ready for council meeting on May 28th.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/254	
# of Targeted Section 3 Labor	0		0/50	
# of Total Labor Hours	0		0/1017	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/1	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/0	0/1	0
# Owner	0	0	0	0/1	0/0	0/1	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-011-510
Activity Title: Cedar Rapids (Meadowlark) SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall

	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$165,000.00
Total Budget	\$0.00	\$165,000.00
Total Obligated	\$0.00	\$165,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New Construction of 1 LMI Single-Family Home For-Sale in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52405

Activity Progress Narrative:

Developer Agreement signed and waiting for council approval at the May 14th meeting. This site is ready to go, but construction has not started. Working with developer to go out to bid. Needs to also work through HERS compliance as well.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/254	
# of Targeted Section 3 Labor	0		0/50	
# of Total Labor Hours	0		0/1017	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/1	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/0	0/1	0
# Owner	0	0	0	0/1	0/0	0/1	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-013-510

Activity Title: Atkins SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:

Responsible Organization:

CITY OF ATKINS

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2024 To Date

\$14,569.00 \$1,039,457.00

Total Budget

\$14,569.00 \$1,039,457.00

Total Obligated

\$14,569.00 \$674,569.00

Total Funds Drawdown

\$234,937.32 \$251,832.32

Program Funds Drawdown

\$234,937.32 \$251,832.32

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$234,937.32 \$251,832.32

Cedar Rapids

\$0.00 \$0.00

CITY OF ATKINS

\$234,937.32 \$251,832.32

CITY OF ATKINS POLICE DEPARTMENT

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 6 LMI Single-Family Homes For-Sale in Atkins.

Amend #1: Increased budget by \$40K due to increased costs of mobilization in rural areas.

Amend #2: Increased budget by \$14,569 to offset total project delivery service costs. 2/6/2024

Amend #3: Increased budget by \$364,888 in order to complete two more units. 4/10/2024

Location Description:

Atkins, Benton County, 52206



Activity Progress Narrative:

Increased budget by \$14,569 to offset total project delivery service costs. Project is moving along quickly. Completed monitoring in Q1 of 2024. Homes are almost complete, and an amendment is going to be submitted to add an additional 2 units to the project. Hoping to get some of the homes under contract in Q2 of 2024. With additional units being added project most likely won't be completed till sometime next year. No concerns at this time.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	724	724/2500
# of Targeted Section 3 Labor	18	18/500
# of Total Labor Hours	2128	2128/10000

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/6
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/6

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/4	0/0	0/4	0
# Owner	0	0	0	0/4	0/0	0/4	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-014-520

Activity Title: Bell Plaine MFNC

Activity Type:

Affordable Rental Housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

BELLE PLAINE, CITY OF

Grantee Program:

New Resilient Affordable Rental Housing

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2024 To Date**

\$0.00 \$475,000.00

Total Budget

\$0.00 \$475,000.00

Total Obligated

\$0.00 \$475,000.00

Total Funds Drawdown

\$787.50 \$18,225.99

Program Funds Drawdown

\$787.50 \$18,225.99

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$787.50 \$18,225.99

BELLE PLAINE, CITY OF

\$787.50 \$18,225.99

Cedar Rapids

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 5 LMI Multi-Family Rental Units in Bell Plaine.

Location Description:

Belle Plaine, Benton County, 52208

Activity Progress Narrative:

Project is moving along at a strong pace. Changes have had to be made to the original plans due to some unforeseen circumstances within the building itself. They are hoping to complete construction sometime in Q2 of 2024 but it may drag itself out into Q3. The goal either way though is to have units leased up sometime in Q3 of 2024 with hopes to close out the grant by the end of that quarter as well. No concerns at this point.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/1	
# of Section 3 Labor Hours	115		115/2500	
# of Targeted Section 3 Labor	0		0/500	
# of Total Labor Hours	292		292/10000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/5	
# of Multifamily Units	0		0/5	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/5	0/0	0/5	0
# Renter	0	0	0	0/5	0/0	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-015-520

Activity Title: Center Point MFNC

Activity Type:

Affordable Rental Housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:

Responsible Organization:

CITY OF CENTER POINT

Grantee Program:

New Resilient Affordable Rental Housing

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2024 To Date

\$0.00 \$3,990,008.00

Total Budget

\$0.00 \$3,990,008.00

Total Obligated

\$0.00 \$3,990,008.00

Total Funds Drawdown

\$22,725.00 \$47,640.00

Program Funds Drawdown

\$22,725.00 \$47,640.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$22,725.00 \$47,640.00

Cedar Rapids

\$0.00 \$0.00

CITY OF CENTER POINT

\$22,725.00 \$47,640.00

Most Impacted and Distressed Expended

\$22,725.00 \$47,640.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 42 LMI Multi-Family Rental Units in Center Point.

Amend #1: Increased budget by \$17K due to request for additional Mitigation funds for fortified silver. 10/19/2023

Location Description:

Center Point, Linn County, 52213

Activity Progress Narrative:

42 Unit Rental - 3 floor building. Building has been framed and roof is on. Working to get the backside done so they can get the rainwater retention started on site. Siding and windows going in and the overall rough in is



moving along smoothly. Will likely monitor next quarter after second claim is submitted.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/1	
# of Section 3 Labor Hours	2341		2341/50	
# of Targeted Section 3 Labor	0		0/10	
# of Total Labor Hours	4920		4920/200	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/42	
# of Multifamily Units	0		0/42	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/42	0/0	0/42	0
# Renter	0	0	0	0/42	0/0	0/42	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-015-530

Activity Title: Center Point Housing Infrastructure

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:

Responsible Organization:

CITY OF CENTER POINT

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	(\$30,000.00)	\$1,124,554.00
Total Budget	(\$30,000.00)	\$1,124,554.00
Total Obligated	(\$30,000.00)	\$1,124,554.00
Total Funds Drawdown	\$0.00	\$5,025.00
Program Funds Drawdown	\$0.00	\$5,025.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$5,025.00
Most Impacted and Distressed Expended	\$0.00	\$5,025.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Infrastructure to support New Construction of 42 LMI Multi-Family Rental Units in Center Point.

Amendment #2: Decreased budget by \$30K to accurately reflect anticipated project delivery costs. 3/25/2024

Location Description:

Center Point, Linn County, 52213

Activity Progress Narrative:

Decreased budget by \$30K to accurately reflect anticipated project delivery costs. 42 Unit Rental - 3 floor building. Infrastructure is complete. Waiting to receive lien waivers on the rest of this portion. All claims submitted for this portion.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/700

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-016-520
Activity Title: Marion (Bell Tower Lofts) MFNC

Activity Type:
Affordable Rental Housing

Project Number:
21-DZ Housing

Projected Start Date:
02/16/2023

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
03/31/2025

Completed Activity Actual End Date:

Responsible Organization:
Town of Marion

Grantee Program:
New Resilient Affordable Rental Housing

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$2,595,000.00
Total Budget	\$0.00	\$2,595,000.00
Total Obligated	\$0.00	\$2,595,000.00
Total Funds Drawdown	\$23,690.50	\$23,690.50
Program Funds Drawdown	\$23,690.50	\$23,690.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$23,690.50	\$23,690.50
Town of Marion	\$23,690.50	\$23,690.50
Most Impacted and Distressed Expended	\$23,690.50	\$23,690.50
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New Construction of 30 LMI Multi-Family Rental Units in Marion.

Location Description:

Marion, Linn County, 52302

Activity Progress Narrative:

This project is still finalizing its funding stack. It is also addressing some design issues. Has received ERR.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/1	
# of Section 3 Labor Hours	0		0/2500	
# of Targeted Section 3 Labor	0		0/500	
# of Total Labor Hours	0		0/10000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/30	
# of Multifamily Units	0		0/30	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/30	0/0	0/30	0
# Renter	0	0	0	0/30	0/0	0/30	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-017-520

Activity Title: Marion (Hoth Flats) MFNC

Activity Type:

Affordable Rental Housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Town of Marion

Grantee Program:

New Resilient Affordable Rental Housing

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2024 To Date

\$0.00 \$1,785,000.00

Total Budget

\$0.00 \$1,785,000.00

Total Obligated

\$0.00 \$1,785,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall**

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 21 LMI Multi-Family Rental Units in Cedar Rapids.

Amend #1: Increased budget by \$85K in order to fund an additional unit. Increased rental housing units from 20 to 21.

Location Description:

Marion, Linn County, 52302

Activity Progress Narrative:

Project is working through some cost estimate exercises at this time and is taking a pause until they know it is financially viable. During Q1 they received an additional offer from the city for financial incentive. They are continuing to work through the financial viability but plan to have an answer in Q2 of 2024. No concerns at this time.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/1	
# of Section 3 Labor Hours	0		0/2500	
# of Targeted Section 3 Labor	0		0/500	
# of Total Labor Hours	0		0/10000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/21	
# of Multifamily Units	0		0/21	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/21	0/0	0/21	0
# Renter	0	0	0	0/21	0/0	0/21	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-018-510

Activity Title: Marion (The Ridge at Indian Creek) SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2026

Completed Activity Actual End Date:**Responsible Organization:**

Town of Marion

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2024 To Date**

\$0.00 \$3,269,820.00

Total Budget

\$0.00 \$3,269,820.00

Total Obligated

\$0.00 \$3,269,820.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 20 LMI Single-Family Homes For-Sale in Marion.

Amendment #1: Extend contract end date by one year to March 31, 2026. 3/25/2024

Location Description:

Marion, Linn County, 52302

Activity Progress Narrative:

Extended contract end date by one year to March 31, 2026. Developer Agreement has been signed. Sent in additional plans for housing options for buyers. Approved by IEDA. Looking to start construction in the spring. Working on contractor clearances for all subs.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/2500	
# of Targeted Section 3 Labor	0		0/500	
# of Total Labor Hours	0		0/10000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/20	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/20	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/20	0/0	0/20	0
# Owner	0	0	0	0/20	0/0	0/20	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-019-510

Activity Title: Walker SNFC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

WALKER, TOWN OF

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2024 To Date

\$0.00 \$314,434.00

Total Budget

\$0.00 \$314,434.00

Total Obligated

\$0.00 \$314,434.00

Total Funds Drawdown

\$0.00 \$8,847.50

Program Funds Drawdown

\$0.00 \$8,847.50

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$8,847.50

Most Impacted and Distressed Expended

\$0.00 \$8,847.50

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 2 LMI Single-Family Homes For-Sale in Walker.

Location Description:

Walker, Linn County, 52352

Activity Progress Narrative:

This project is under construction.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/2500	
# of Targeted Section 3 Labor	0		0/500	
# of Total Labor Hours	0		0/10000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/2	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/2	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/2	0/0	0/2	0
# Owner	0	0	0	0/2	0/0	0/2	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-020-510

Activity Title: Linn County (Dows Pocket Neighborhood) SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Linn County

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2024 To Date**

\$0.00 \$990,000.00

Total Budget

\$0.00 \$990,000.00

Total Obligated

\$0.00 \$990,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 10 LMI Single-Family Homes For-Sale in Linn County.

Location Description:

Linn County, 52403

Activity Progress Narrative:

This project is focusing on other parts of the greater project. Slow to fill out developer agreement.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/2500	
# of Targeted Section 3 Labor	0		0/500	
# of Total Labor Hours	0		0/10000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/10	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/10	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/10	0/0	0/10	0
# Owner	0	0	0	0/10	0/0	0/10	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-021-510
Activity Title: Marshalltown (Fourth Avenue Townhomes) SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

06/30/2025

Completed Activity Actual End Date:

Responsible Organization:

Marshalltown

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2024	To Date
\$22,000.00	\$1,002,000.00

Total Budget

\$22,000.00	\$1,002,000.00
-------------	----------------

Total Obligated

\$22,000.00	\$1,002,000.00
-------------	----------------

Total Funds Drawdown

\$0.00	\$0.00
--------	--------

Program Funds Drawdown

\$0.00	\$0.00
--------	--------

Program Income Drawdown

\$0.00	\$0.00
--------	--------

Program Income Received

\$0.00	\$0.00
--------	--------

Total Funds Expended

\$0.00	\$0.00
--------	--------

Most Impacted and Distressed Expended

\$0.00	\$0.00
--------	--------

Other Funds

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

Other Funds:

Overall

This Period	To Date
\$ 0.00	\$ 0.00

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Activity Description:

New Construction of 6 LMI Single-Family Townhomes For-Sale in Marshalltown.

Amend #1: Increased budget by \$22,000 due to cost overruns for project delivery. 3/26/2024

Location Description:

Marshalltown, Marshall County, 50158

Activity Progress Narrative:

Increased budget by \$22,000 due to cost overruns for project delivery. This project has not started construction. The developer is waiting to finish the MFNC they are working on.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/1500	
# of Targeted Section 3 Labor	0		0/300	
# of Total Labor Hours	0		0/6000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/6	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/6	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/6	0/0	0/6	0
# Owner	0	0	0	0/6	0/0	0/6	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-022-520
Activity Title: Marshalltown (HCI Rental Project) MFNC

Activity Type:
Affordable Rental Housing

Project Number:
21-DZ Housing

Projected Start Date:
02/22/2023

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
06/30/2025

Completed Activity Actual End Date:

Responsible Organization:
Marshalltown

Grantee Program:
New Resilient Affordable Rental Housing

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$2,300,000.00
Total Budget	\$0.00	\$2,300,000.00
Total Obligated	\$0.00	\$2,300,000.00
Total Funds Drawdown	\$692,543.00	\$692,543.00
Program Funds Drawdown	\$692,543.00	\$692,543.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$692,543.00	\$692,543.00
Marshalltown	\$692,543.00	\$692,543.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New Construction of 33 LMI Multi-Family Rental Units in Cedar Rapids.

Location Description:

Marshalltown, Marshall County, 50158

Activity Progress Narrative:

This project is under way nearing monitoring.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/1	
# of Section 3 Labor Hours	278		278/2500	
# of Targeted Section 3 Labor	0		0/500	
# of Total Labor Hours	2187		2187/10000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/33	
# of Multifamily Units	0		0/33	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/33	0/0	0/33	0
# Renter	0	0	0	0/33	0/0	0/33	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-023-510

Activity Title: Marshalltown (South Street Townhomes) SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

06/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

Marshalltown

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2024 To Date**

\$21,800.00

\$1,001,800.00

Total Budget

\$21,800.00

\$1,001,800.00

Total Obligated

\$21,800.00

\$1,001,800.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 6 LMI Single-Family Townhomes For-Sale in Marshalltown.

Amend #1: Increased budget by \$21,800 due to cost overruns for project delivery. 3/26/2024

Location Description:

Marshalltown, Marshall County, 50158

Activity Progress Narrative:

Increased budget by \$21,800 due to cost overruns for project delivery. This project has not started construction. The developer is waiting to finish the MFNC they are working on.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/1500	
# of Targeted Section 3 Labor	0		0/300	
# of Total Labor Hours	0		0/6000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/6	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/6	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/6	0/0	0/6	0
# Owner	0	0	0	0/6	0/0	0/6	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRR-001-971

Activity Title: Cedar Rapids Owner-Occupied Rehab

Activity Type:
Rehabilitation/reconstruction of residential structures

Project Number:
21-DZ Housing

Projected Start Date:
04/05/2023

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
06/30/2026

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Grantee Program:
Owner-Occupied Rehabilitation

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$2,500,000.00
Total Budget	\$0.00	\$2,500,000.00
Total Obligated	\$0.00	\$2,500,000.00
Total Funds Drawdown	\$105,837.50	\$105,837.50
Program Funds Drawdown	\$105,837.50	\$105,837.50
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$105,837.50	\$105,837.50
Cedar Rapids	\$105,837.50	\$105,837.50
Most Impacted and Distressed Expended	\$105,837.50	\$105,837.50
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

50 LMI Owner-Occupied Rehab Units

Location Description:

Cedar Rapids, Linn County, 52401

Activity Progress Narrative:

They began to receive applications and approve qualified individuals for the program. Procurement for contractors to work on these homes will begin in the next quarter with hope that work will begin as well in that quarter. No concerns at this time.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Properties	0		0/50	
# of Substantially Rehabilitated	0		0/2500	
# of Targeted Section 3 Labor	0		0/500	
# of Total Labor Hours	0		0/10000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/50	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/50	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/50	0/0	0/50	0
# Owner	0	0	0	0/50	0/0	0/50	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 21-DZ Infrastructure / Infrastructure

Grantee Activity Number: 20-DRI-001-581

Activity Title: Cedar Rapids (McAuley) - Generators LMI

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cedar Rapids

Grantee Program:

Generators for Critical Facilities

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2024 To Date

\$0.00 \$100,000.00

Total Budget

\$0.00 \$100,000.00

Total Obligated

\$0.00 \$100,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Cedar Rapids, Iowa
Linn County

Activity Progress Narrative:

In ERR.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-002-581

Activity Title: Cedar Rapids (El Health Center) - Generators LMI

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cedar Rapids

Grantee Program:

Generators for Critical Facilities

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2024 To Date

\$0.00 \$100,000.00

Total Budget

\$0.00 \$100,000.00

Total Obligated

\$0.00 \$100,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall**

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Cedar Rapids, Iowa
Linn County

Activity Progress Narrative:

In ERR.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-003-581

Activity Title: Cedar Rapids (Salvation Army) - Generators LMI

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cedar Rapids

Grantee Program:

Generators for Critical Facilities

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2024 To Date

\$0.00 \$100,000.00

Total Budget

\$0.00 \$100,000.00

Total Obligated

\$0.00 \$100,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Cedar Rapids, Iowa
Linn County

Activity Progress Narrative:

In ERR.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-004-581

Activity Title: Cedar Rapids (Willis Dady) - Generators LMI

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cedar Rapids

Grantee Program:

Generators for Critical Facilities

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2024 To Date

\$0.00 \$100,000.00

Total Budget

\$0.00 \$100,000.00

Total Obligated

\$0.00 \$100,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Cedar Rapids, Iowa
Linn County

Activity Progress Narrative:

In ERR.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-005-580

Activity Title: Alburnett (Fire Station & Well 3) - Generators UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

ALBURNETT, CITY OF

Grantee Program:

Generators for Critical Facilities

Overall**Total Projected Budget from All Sources**

Jan 1 thru Mar 31, 2024 **To Date**

\$0.00 \$100,000.00

Total Budget

\$0.00 \$100,000.00

Total Obligated

\$0.00 \$100,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installing two generators.

Location Description:

Alburnett, Iowa
Linn County

Activity Progress Narrative:

Release of funds should be given on 4/22/24. No concerns at this time.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/2

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	95	150	605	40.50

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-006-581

Activity Title: Belle Plaine (Fire Station) - Generators LMI

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

BELLE PLAINE, CITY OF

Grantee Program:

Generators for Critical Facilities

Overall**Total Projected Budget from All Sources**

Jan 1 thru Mar 31, 2024	To Date
-------------------------	---------

\$0.00	\$100,000.00
--------	--------------

Total Budget

\$0.00	\$100,000.00
--------	--------------

Total Obligated

\$0.00	\$100,000.00
--------	--------------

Total Funds Drawdown

\$0.00	\$0.00
--------	--------

Program Funds Drawdown

\$0.00	\$0.00
--------	--------

Program Income Drawdown

\$0.00	\$0.00
--------	--------

Program Income Received

\$0.00	\$0.00
--------	--------

Total Funds Expended

\$0.00	\$0.00
--------	--------

Most Impacted and Distressed Expended

\$0.00	\$0.00
--------	--------

Other Funds

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Belle Plaine, Iowa
Linn County

Activity Progress Narrative:

Release of funds should be given on 4/15/24, No concerns at this time.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-007-580

Activity Title: Central City (Lift Station) - Generators UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

CENTRAL CITY, IOWA

Grantee Program:

Generators for Critical Facilities

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2024 To Date

\$0.00 \$53,000.00

Total Budget

\$0.00 \$53,000.00

Total Obligated

\$0.00 \$53,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall**

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Central City, Iowa
Linn County

Activity Progress Narrative:

Release of funds should be given in Q2 of 2024. No concerns at this time.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	280	560	1375	61.09

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-008-580
Activity Title: Ely (Wellhouse 1) - Generators UN

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/13/2023

Benefit Type:
Area Benefit (Survey)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2025

Completed Activity Actual End Date:

Responsible Organization:
ELY, CITY OF

Grantee Program:
Generators for Critical Facilities

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$63,000.00
Total Budget	\$0.00	\$63,000.00
Total Obligated	\$0.00	\$63,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Ely, Iowa
Linn County

Activity Progress Narrative:

Should be given release of funds of on 4/17/24. No concerns.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	185	340	1995	26.32

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-009-580
Activity Title: Ely (Wellhouse 2) - Generators UN

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/13/2023

Benefit Type:
Area Benefit (Survey)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2025

Completed Activity Actual End Date:

Responsible Organization:
ELY, CITY OF

Grantee Program:
Generators for Critical Facilities

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$63,000.00
Total Budget	\$0.00	\$63,000.00
Total Obligated	\$0.00	\$63,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Ely, Iowa
Linn County

Activity Progress Narrative:

Should be given release of funds on 4/17/2024. No concerns at this time.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	185	340	1995	26.32

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-010-581
Activity Title: Hiawatha (Library) - Generators LMI

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/13/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2025

Completed Activity Actual End Date:

Responsible Organization:
City of Hiawatha

Grantee Program:
Generators for Critical Facilities

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$100,000.00
Total Budget	\$0.00	\$100,000.00
Total Obligated	\$0.00	\$100,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Hiawatha, Iowa
Linn County

Activity Progress Narrative:

Should be given release of funds on 4/22/2024. No concerns at this time.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-011-580

Activity Title: Hiawatha (Lift Station) - Generators UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

City of Hiawatha

Grantee Program:

Generators for Critical Facilities

Overall**Total Projected Budget from All Sources**

	Jan 1 thru Mar 31, 2024	To Date
--	-------------------------	---------

\$0.00

\$100,000.00

Total Budget

\$0.00

\$100,000.00

Total Obligated

\$0.00

\$100,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Hiawatha, Iowa
Linn County

Activity Progress Narrative:

Should be given release of funds on 4/22/2024. No concerns at this time.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-012-580

Activity Title: Hiawatha (Wellhouse) - Generators UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

City of Hiawatha

Grantee Program:

Generators for Critical Facilities

Overall**Total Projected Budget from All Sources**

	Jan 1 thru Mar 31, 2024	To Date
--	-------------------------	---------

\$0.00

\$200,000.00

Total Budget

\$0.00

\$200,000.00

Total Obligated

\$0.00

\$200,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installing two generators.

Location Description:

Hiawatha, Iowa
Linn County

Activity Progress Narrative:

Should be given release of funds on 4/22/2024. No concerns at this time.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/2

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-013-580

Activity Title: Linn County (3rd Fire District) - Generators UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

Linn County

Grantee Program:

Generators for Critical Facilities

Overall**Total Projected Budget from All Sources**

Jan 1 thru Mar 31, 2024 **To Date**

\$0.00 \$53,000.00

Total Budget

\$0.00 \$53,000.00

Total Obligated

\$0.00 \$53,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installation of one Generator.

Location Description:

Central City, Iowa
Linn County

Activity Progress Narrative:

Should be given release of funds sometime in Q2. No concerns at this time.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	295	575	1380	63.04

LMI%:

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-014-581
Activity Title: Marion (Library) - Generators LMI

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/13/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2025

Completed Activity Actual End Date:

Responsible Organization:
Town of Marion

Grantee Program:
Generators for Critical Facilities

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$100,000.00
Total Budget	\$0.00	\$100,000.00
Total Obligated	\$0.00	\$100,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
Installation of one Generator.

Location Description:
Marion, Iowa
Linn County

Activity Progress Narrative:
Should be given release of funds on 4/12/2024. No concerns at this time.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-015-580

Activity Title: Mt Vernon (Emergency Shelter) - Generators UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

MOUNT VERNON

Grantee Program:

Generators for Critical Facilities

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2024 To Date

\$0.00 \$100,000.00

Total Budget

\$0.00 \$100,000.00

Total Obligated

\$0.00 \$100,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installation of one Generator.

Location Description:

Mount Vernon, Iowa
Linn County

Activity Progress Narrative:

Should be given release of funds on 4/24/2024. No concerns at this time.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-016-580

Activity Title: Norway (Fire Station) - Generators UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/27/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

City of Norway

Grantee Program:

Generators for Critical Facilities

Overall**Total Projected Budget from All Sources**

Jan 1 thru Mar 31, 2024 **To Date**

\$0.00

\$53,000.00

Total Budget

\$0.00

\$53,000.00

Total Obligated

\$0.00

\$53,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installation of one Generator.

Location Description:

Norway, Iowa
Benton County

Activity Progress Narrative:

Should be given release of funds on 4/22/2024. No concerns at this time.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	115	295	615	66.67

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-017-580

Activity Title: Dysart (Lift Stations) - Generators UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

DYSART, CITY OF

Grantee Program:

Generators for Critical Facilities

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2024 To Date

\$0.00 \$100,000.00

Total Budget

\$0.00 \$100,000.00

Total Obligated

\$0.00 \$100,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installation of two Generators.

Location Description:

Dysart, Iowa
Tama County

Activity Progress Narrative:

Received release of funds.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/2

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	240	550	1575	50.16

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-018-580
Activity Title: Tama (Sewer Plant) - Generators UN

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/13/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2025

Completed Activity Actual End Date:

Responsible Organization:
TAMA, CITY OF

Grantee Program:
Generators for Critical Facilities

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$100,000.00
Total Budget	\$0.00	\$100,000.00
Total Obligated	\$0.00	\$100,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
Installation of one Generator.

Location Description:
Tama, Iowa
Tama County

Activity Progress Narrative:
Still in environmental no RROF yet.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-019-580
Activity Title: Cedar Rapids - Tree Replanting UN

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/24/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2026

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Grantee Program:
Tree Canopy and Tree Replanting

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$956,365.00
Total Budget	\$0.00	\$956,365.00
Total Obligated	\$0.00	\$956,365.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 957 trees.

Location Description:

Cedar Rapids, Iowa
Linn County

Activity Progress Narrative:

Bid for stump removal. Tree bidding is starting. Out of environmental review.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/957
# of Section 3 Labor Hours	0	0/637
# of Targeted Section 3 Labor	0	0/127
# of Total Labor Hours	0	0/957

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	4575	8010	20250	62.15

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-019-581
Activity Title: Cedar Rapids - Tree Replanting LMI

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/24/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2026

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Grantee Program:
Tree Canopy and Tree Replanting

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$2,546,000.00
Total Budget	\$0.00	\$2,546,000.00
Total Obligated	\$0.00	\$2,546,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 2,546 trees.

Location Description:

Cedar Rapids, Iowa
Linn County

Activity Progress Narrative:

Bid for stump removal. Tree bidding is starting. Received RROF.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/2546
# of Section 3 Labor Hours	0	0/637
# of Targeted Section 3 Labor	0	0/128
# of Total Labor Hours	0	0/2546

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	0	0
LMI%:				69.7

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-020-580
Activity Title: Linn County - Tree Replanting UN

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/24/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2026

Completed Activity Actual End Date:

Responsible Organization:
Linn County

Grantee Program:
Tree Canopy and Tree Replanting

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$155,000.00
Total Budget	\$0.00	\$155,000.00
Total Obligated	\$0.00	\$155,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 155 trees.

Location Description:

Linn County
Iowa

Activity Progress Narrative:

Received RROF 4/12.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/155

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	1130	1570	3785	71.33

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-020-581
Activity Title: Linn County - Tree Replanting LMI

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/24/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2026

Completed Activity Actual End Date:

Responsible Organization:
Linn County

Grantee Program:
Tree Canopy and Tree Replanting

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$45,000.00
Total Budget	\$0.00	\$45,000.00
Total Obligated	\$0.00	\$45,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 45 trees.

Location Description:

Linn County
Iowa

Activity Progress Narrative:

Received RROF 4/12.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/45

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	260	415	790	85.44

LMI%:

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-021-580

Activity Title: Marion - Tree Replanting UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/24/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2026

Completed Activity Actual End Date:

Responsible Organization:

Town of Marion

Grantee Program:

Tree Canopy and Tree Replanting

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2024 To Date

\$0.00 \$450,000.00

Total Budget

\$0.00 \$450,000.00

Total Obligated

\$0.00 \$450,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period To Date

Match Funds

\$ 0.00 \$ 0.00

Activity Description:

Replanting 450 trees.

Location Description:

Linn County
Iowa

Activity Progress Narrative:

Received RROF 4/12.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/450
# of Section 3 Labor Hours	0	0/113
# of Targeted Section 3 Labor	0	0/23
# of Total Labor Hours	0	0/450

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	7020	12585	36030	54.41

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-021-581
Activity Title: Marion - Tree Replanting LMI

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/24/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2026

Completed Activity Actual End Date:

Responsible Organization:
Town of Marion

Grantee Program:
Tree Canopy and Tree Replanting

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$450,000.00
Total Budget	\$0.00	\$450,000.00
Total Obligated	\$0.00	\$450,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 450 trees.

Location Description:

Linn County
Iowa

Activity Progress Narrative:

Received RROF 4/12.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/450
# of Section 3 Labor Hours	0	0/113
# of Targeted Section 3 Labor	0	0/23
# of Total Labor Hours	0	0/450

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	7020	12585	36030	54.41

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-022-580
Activity Title: Hiawatha - Tree Replanting UN

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/24/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2026

Completed Activity Actual End Date:

Responsible Organization:
City of Hiawatha

Grantee Program:
Tree Canopy and Tree Replanting

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 200 trees.

Location Description:

Hiawatha, Iowa
Linn County

Activity Progress Narrative:

Received RROF 4/12.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/200
# of Section 3 Labor Hours	0	0/50
# of Targeted Section 3 Labor	0	0/10
# of Total Labor Hours	0	0/200

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	1735	2640	8405	52.05

LMI%:

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-022-581
Activity Title: Hiawatha - Tree Replanting LMI

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/24/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2026

Completed Activity Actual End Date:

Responsible Organization:
City of Hiawatha

Grantee Program:
Tree Canopy and Tree Replanting

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$25,000.00
Total Budget	\$0.00	\$25,000.00
Total Obligated	\$0.00	\$25,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 25 trees.

Location Description:

Hiawatha, Iowa
Linn County

Activity Progress Narrative:

Received RROF 4/12.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/25
# of Section 3 Labor Hours	0	0/7
# of Targeted Section 3 Labor	0	0/2
# of Total Labor Hours	0	0/25

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	500	850	1485	90.91

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-023-581
Activity Title: Marshalltown - Tree Replanting LMI

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/24/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2026

Completed Activity Actual End Date:

Responsible Organization:
Marshalltown

Grantee Program:
Tree Canopy and Tree Replanting

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 200 trees.

Location Description:

Marshalltown, Iowa
Marshall County

Activity Progress Narrative:

Received RROF.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/200

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	0	0
LMI%:				80.04

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-024-580

Activity Title: State Center - Tree Planting UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/24/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2026

Completed Activity Actual End Date:

Responsible Organization:

STATE CENTER, CITY OF

Grantee Program:

Tree Canopy and Tree Replanting

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2024 To Date

\$0.00 \$50,000.00

Total Budget

\$0.00 \$50,000.00

Total Obligated

\$0.00 \$50,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Replanting 50 trees.

Location Description:

State Center, Iowa
Marshall County

Activity Progress Narrative:

Received RROF 4/13.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/50

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	265	500	1320	57.95

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-025-580

Activity Title: Benton County Conservation - Tree Replanting UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/24/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2026

Completed Activity Actual End Date:**Responsible Organization:**

Benton County

Grantee Program:

Tree Canopy and Tree Replanting

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2024 To Date

\$0.00 \$750,000.00

Total Budget

\$0.00 \$750,000.00

Total Obligated

\$0.00 \$750,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall**

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Replanting 750 trees.

Location Description:

Atkins, Iowa
Benton County

Activity Progress Narrative:

Still in ERR. Tentative RROF 4/22/24.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/750
# of Section 3 Labor Hours	0	0/188
# of Targeted Section 3 Labor	0	0/38
# of Total Labor Hours	0	0/750

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	195	440	2635	24.10

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-026-581
Activity Title: Belle Plaine - Tree Replanting LMI

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/24/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2026

Completed Activity Actual End Date:

Responsible Organization:
BELLE PLAINE, CITY OF

Grantee Program:
Tree Canopy and Tree Replanting

Overall	Jan 1 thru Mar 31, 2024	To Date
Total Projected Budget from All Sources	\$0.00	\$40,000.00
Total Budget	\$0.00	\$40,000.00
Total Obligated	\$0.00	\$40,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 40 trees.

Location Description:

Belle Plaine, Iowa
Benton County

Activity Progress Narrative:

RROF 4/12/24.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/40

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	0	0
LMI%:				65.42

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

