

Grantee: Iowa

Grant: B-21-DZ-19-0001

October 1, 2023 thru December 31, 2023

Grant Number: B-21-DZ-19-0001	Obligation Date:	Award Date:
Grantee Name: Iowa	Contract End Date: 09/28/2028	Review by HUD: Original - In Progress
Grant Award Amount: \$57,566,000.00	Grant Status: Active	QPR Contact: No QPR Contact Found
LOCCS Authorized Amount: \$57,566,000.00	Estimated PI/RL Funds: \$0.00	
Total Budget: \$57,566,000.00		

Disasters:

Declaration Number

FEMA-4557-IA

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$102,000.00	\$56,284,009.00
Total Budget	\$102,000.00	\$56,284,009.00
Total Obligated	\$102,000.00	\$56,284,009.00
Total Funds Drawdown	\$157,204.32	\$307,496.98
Program Funds Drawdown	\$157,204.32	\$307,496.98
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$157,204.32	\$307,496.98
HUD Identified Most Impacted and Distressed	\$121,647.49	\$226,288.29
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
ALBURNETT, CITY OF	\$ 0.00	\$ 0.00
City of Norway	\$ 0.00	\$ 0.00
DYSART, CITY OF	\$ 0.00	\$ 0.00
ELY, CITY OF	\$ 0.00	\$ 0.00
Heartland Energy Consultants LLC	\$ 26,683.33	\$ 36,574.99
Heartland Energy Consultants LLC	\$ 0.00	\$ 0.00
Iowa Department of Economic Development	\$ 0.00	\$ 0.00
Iowa Economic Development Authority	\$ 67,000.00	\$ 197,801.00



Linn County	\$ 0.00	\$ 0.00
MOUNT VERNON	\$ 0.00	\$ 0.00
Marshalltown	\$ 0.00	\$ 0.00
BELLE PLAINE, CITY OF	\$ 7,838.49	\$ 17,438.49
STATE CENTER, CITY OF	\$ 0.00	\$ 0.00
TAMA, CITY OF	\$ 0.00	\$ 0.00
Tallgrass Archaeology LLC	\$ 0.00	\$ 0.00
Town of Marion	\$ 0.00	\$ 0.00
WALKER, TOWN OF	\$ 8,847.50	\$ 8,847.50
Benton County	\$ 0.00	\$ 0.00
CENTRAL CITY, IOWA	\$ 0.00	\$ 0.00
CITY OF ATKINS	\$ 16,895.00	\$ 16,895.00
CITY OF ATKINS POLICE DEPARTMENT	\$ 0.00	\$ 0.00
CITY OF CENTER POINT	\$ 29,940.00	\$ 29,940.00
Cedar Rapids	\$ 0.00	\$ 0.00
City of Hiawatha	\$ 0.00	\$ 0.00

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	70.00%	93.36%	.13%
Overall Benefit Amount	\$38,281,390.00	\$49,859,344.00	\$73,120.99
Limit on Public Services	\$8,634,900.00	\$0.00	\$0.00
Limit on Admin/Planning	\$11,513,200.00	\$2,878,300.00	\$234,375.99
Limit on Admin	\$2,878,300.00	\$2,878,300.00	\$234,375.99
Most Impacted and Distressed	\$46,052,800.00	\$48,356,049.00	\$226,288.29
Mitigation Set-aside	\$7,509,000.00	\$7,552,365.00	\$0.00

Overall Progress Narrative:

Executive Summary

2020 CDBG-DR Quarter Ending 12/31/2023

The State of Iowa received a grant agreement for \$57,566,000 effective September 28, 2022, with funding appropriated under PL 117-43 and awarded under grant agreement B-21-DZ-19-0001.

The State's Action Plan prioritizes unmet housing needs along with infrastructure, mitigation, and administration.

This fifth quarter of the grant, the State launched the second round of its new housing programs for the State MID area. The State awarded no new applications.

As of the conclusion of the fifth quarter of this grant, the State has obligated \$56,284,009 of \$57,566,000.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
21-DZ Administration, Administration	\$93,683.33	\$2,878,300.00	\$234,375.99
21-DZ Housing, Housing	\$63,520.99	\$47,135,335.00	\$73,120.99
21-DZ Infrastructure, Infrastructure	\$0.00	\$7,552,365.00	\$0.00
9999, Restricted Balance	\$0.00	(\$57,566,000.00)	\$0.00

Grantee Program Summary

Owner-Occupied Rehabilitation

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-21-DZ-19-0001	\$ 0.00	\$ 2,500,000.00	\$ 0.00	\$ 2,500,000.00	\$ 0.00	\$ 0.00
B-21-DZ-19-0001	\$ 0.00	\$ 2,500,000.00	\$ 0.00	\$ 2,500,000.00	\$ 0.00	\$ 0.00



Generators for Critical Facilities

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-21-DZ-19-0001	\$ 0.00	\$ 1,685,000.00	\$ 0.00	\$ 1,332,000.00	\$ 0.00	\$ 353,000.00
B-21-DZ-19-0001	\$ 0.00	\$ 1,685,000.00	\$ 0.00	\$ 1,332,000.00	\$ 0.00	\$ 353,000.00

New Resilient Affordable Rental Housing

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-21-DZ-19-0001	\$ 0.00	\$ 19,970,008.00	\$ 0.00	\$ 17,195,008.00	\$ 0.00	\$ 2,775,000.00
B-21-DZ-19-0001	\$ 102,000.00	\$ 19,970,008.00	\$ 102,000.00	\$ 17,195,008.00	\$ 0.00	\$ 2,775,000.00

Infrastructure in Support of Housing

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-21-DZ-19-0001	\$ 0.00	\$ 3,995,019.00	\$ 0.00	\$ 3,995,019.00	\$ 0.00	\$ 0.00
B-21-DZ-19-0001	\$ 0.00	\$ 3,995,019.00	\$ 0.00	\$ 3,995,019.00	\$ 0.00	\$ 0.00

New Resilient Affordable Single-Family Housing

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-21-DZ-19-0001	\$ 0.00	\$ 20,670,308.00	\$ 0.00	\$ 16,768,317.00	\$ 0.00	\$ 3,901,991.00
B-21-DZ-19-0001	-\$ 102,000.00	\$ 20,670,308.00	\$ 0.00	\$ 16,768,317.00	-\$ 102,000.00	\$ 3,901,991.00

Tree Canopy and Tree Replanting

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-21-DZ-19-0001	\$ 0.00	\$ 5,867,365.00	\$ 0.00	\$ 4,827,365.00	\$ 0.00	\$ 1,040,000.00
B-21-DZ-19-0001	\$ 0.00	\$ 5,867,365.00	\$ 0.00	\$ 4,827,365.00	\$ 0.00	\$ 1,040,000.00

Activities

Project # / 21-DZ Administration / Administration



Grantee Activity Number: 19-ADMIN-003-185
Activity Title: Heartland Energy Consultants, LLC

Activity Type: Administration	Activity Status: Completed
Project Number: 21-DZ Administration	Project Title: Administration
Projected Start Date: 04/21/2023	Projected End Date: 08/31/2023
Benefit Type: N/A	Completed Activity Actual End Date: 08/31/2023
National Objective: N/A	Responsible Organization: Heartland Energy Consultants LLC

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	(\$16,267.01)	\$36,574.99
Total Budget	(\$16,267.01)	\$36,574.99
Total Obligated	(\$16,267.01)	\$36,574.99
Total Funds Drawdown	\$26,683.33	\$36,574.99
Program Funds Drawdown	\$26,683.33	\$36,574.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$26,683.33	\$36,574.99
Heartland Energy Consultants LLC	\$26,683.33	\$36,574.99
Iowa Economic Development Authority	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$29,259.99	\$29,259.99
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
Home Energy Rating System (HERS) Rater services for Disaster Recovery Housing projects. To comply with the federal funding requirements that all disaster recovery housing projects be built to a green building standard, all Iowa disaster recovery housing projects must meet the design and construction requirements of the Iowa Green Streets Criteria. The Iowa Green Streets Criteria is an overlay of the national Green Communities Criteria developed by Enterprise. To verify that housing projects have met the energy performance requirements of the Iowa Green Streets Criteria, the HERS rater works with project designers to design high-performance homes and then completes verification monitoring and testing during various stages of home construction, resulting in the issuance of a HERS certificate and HERS Index for the home.

Completed 8/31/2023. Closed 11/1/2023. Deobligated \$16,267.01

Location Description:



Activity Progress Narrative:

Completed 8/31/2023. Closed 11/1/2023. Deobligated \$16,267.01

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-ADMIN-001-185
Activity Title: Heartland Energy Consultants, LLC

Activity Type:

Administration

Project Number:

21-DZ Administration

Projected Start Date:

09/01/2023

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

08/31/2026

Completed Activity Actual End Date:

Responsible Organization:

Heartland Energy Consultants LLC

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2023 To Date

\$0.00 \$148,558.00

Total Budget

\$0.00 \$148,558.00

Total Obligated

\$0.00 \$148,558.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Providing Home Energy Rating System (HERS) rating services supporting IEDA Community Development Block Grant (CDBG) projects.

Location Description:

Activity Progress Narrative:

In the last quarter, Heartland Energy Consultants (formerly M2X), completed as part of the Home Energy Rating System (HERS) rating process, preliminary energy modeling for 3 projects.



Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 22-CDTA-004-185

Activity Title: Tallgrass Archaeology LLC

Activity Type:

Administration

Project Number:

21-DZ Administration

Projected Start Date:

07/10/2022

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

06/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

Tallgrass Archaeology LLC

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$13,752.00
Total Budget	\$0.00	\$13,752.00
Total Obligated	\$0.00	\$13,752.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Historic Preservation Technical Assistance in the form of editing and completing Iowa Site Inventory Forms for IEDA's Disaster Recovery Community Development Block Grant Recipients.

Location Description:**Activity Progress Narrative:**

Historic Preservation Technical Assistance in the form of editing and completing Iowa Site Inventory Forms for IEDA's Community Development Block Grant Recipients. The new housing programs will consist of 2 reviews, while the Derecho rehab program will consist of approximately 50 reviews.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Grantee Activity Number: State Admin

Activity Title: Derecho State Admin

Activity Type:

Administration

Project Number:

21-DZ Administration

Projected Start Date:

09/28/2022

Benefit Type:

N/A

National Objective:

N/A

Activity Status:

Under Way

Project Title:

Administration

Projected End Date:

09/27/2027

Completed Activity Actual End Date:

Responsible Organization:

Iowa Economic Development Authority

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$16,267.01	\$2,679,415.01
Total Budget	\$16,267.01	\$2,679,415.01
Total Obligated	\$16,267.01	\$2,679,415.01
Total Funds Drawdown	\$67,000.00	\$197,801.00
Program Funds Drawdown	\$67,000.00	\$197,801.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$67,000.00	\$197,801.00
Iowa Economic Development Authority	\$67,000.00	\$197,801.00
Most Impacted and Distressed Expended	\$53,600.00	\$158,240.80
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Administrative functions for the disaster grant.

Reducing budget by \$52,842 from \$2,878,300 to \$2,825,458 in order to obligate funds to the Heartland Energy Consultants LLC 19-ADMIN-003. 5/30/2023
 Reducing budget by \$13,752 from \$2,825,458 to \$2,811,706 in order to obligate funds to the Tallgrass Archaeology Contract 22-CDTA-004. 5/30/2023
 Reducing budget by \$148,558 from \$2,811,706 to \$2,663,148 in order to obligate funds to the Heartland Energy Consultants LLC 20-ADMIN-001. 8/11/2023
 Increased budget by \$16,267.01 due to deobligation from Heartland Energy Consultants LLC Contract 19-ADMIN-003 Closeout. 11/1/2023

Location Description:



Activity Progress Narrative:

Increased budget by \$16,267.01 due to funds deobligation from Heartland Energy Consultants LLC Contract 19-ADMIN-003 Closeout. Continuing administrative functions for the disaster grant.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 21-DZ Housing / Housing



Grantee Activity Number: 20-DRH-001-510
Activity Title: Cedar Rapids (Foxtail Ridge) SFNC w/DPA

Activity Type:
 Construction of new replacement housing
Project Number:
 21-DZ Housing
Projected Start Date:
 02/16/2023
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Housing
Projected End Date:
 03/31/2025
Completed Activity Actual End Date:

Responsible Organization:
 Cedar Rapids
Grantee Program:
 New Resilient Affordable Single-Family Housing

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$2,615,856.00
Total Budget	\$0.00	\$2,615,856.00
Total Obligated	\$0.00	\$2,615,856.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New Construction of 16 LMI Single-Family Homes For-Sale in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52402

Activity Progress Narrative:

Project received release of funds and is ready to go once developer signs developer agreement with the city.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/2700	
# of Targeted Section 3 Labor	0		0/540	
# of Total Labor Hours	0		0/10800	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/16	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/16	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/16	0/0	0/16	0
# Owner	0	0	0	0/16	0/0	0/16	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-002-510

Activity Title: Cedar Rapids (Kirkwood Village) SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cedar Rapids

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2023 To Date

\$0.00 \$2,288,874.00

Total Budget

\$0.00 \$2,288,874.00

Total Obligated

\$0.00 \$2,288,874.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall**

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 14 LMI Single-Family Homes For-Sale in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52404

Activity Progress Narrative:

Project received release of funds and is ready to go once developer signs developer agreement with the city.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/2362	
# of Targeted Section 3 Labor	0		0/472	
# of Total Labor Hours	0		0/9450	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/14	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/14	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/14	0/0	0/14	0
# Owner	0	0	0	0/14	0/0	0/14	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-003-510

Activity Title: Cedar Rapids (Shamrock Village) SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cedar Rapids

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2023 To Date

\$0.00 \$330,000.00

Total Budget

\$0.00 \$330,000.00

Total Obligated

\$0.00 \$330,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 2 LMI Single-Family Homes For-Sale in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52404

Activity Progress Narrative:

Project received release of funds at the end of December and is ready to start work once weather permits.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/3900	
# of Targeted Section 3 Labor	0		0/780	
# of Total Labor Hours	0		0/15600	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/2	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/2	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/2	0/0	0/2	0
# Owner	0	0	0	0/2	0/0	0/2	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-004-520

Activity Title: Cedar Rapids Johnson Gas Apartments MFNC

Activity Type:

Affordable Rental Housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cedar Rapids

Grantee Program:

New Resilient Affordable Rental Housing

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2023 To Date**

\$0.00 \$4,750,000.00

Total Budget

\$0.00 \$4,750,000.00

Total Obligated

\$0.00 \$4,750,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 50 LMI Multi-Family Rental Units in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52405

Activity Progress Narrative:

Working through a possible change in site. RFP from city for proposed site expected in the next month. Will also work with State Historic Preservation Society to determine if historic building can be removed and make site a viable option.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/1	
# of Section 3 Labor Hours	0		0/9000	
# of Targeted Section 3 Labor	0		0/1800	
# of Total Labor Hours	0		0/36000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/50	
# of Multifamily Units	0		0/50	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/50	0/0	0/50	0
# Renter	0	0	0	0/50	0/0	0/50	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-005-510
Activity Title: Cedar Rapids (Ginkgo Ridge) SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2023 To Date

\$0.00 \$2,640,000.00

Total Budget

\$0.00 \$2,640,000.00

Total Obligated

\$0.00 \$2,640,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 16 LMI Single-Family Homes For-Sale in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52403

Activity Progress Narrative:

This project is still in environmental review and considering a new site.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/17250	
# of Targeted Section 3 Labor	0		0/3450	
# of Total Labor Hours	0		0/69000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/16	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/16	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/16	0/0	0/16	0
# Owner	0	0	0	0/16	0/0	0/16	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-005-530

Activity Title: Cedar Rapids Ginkgo Ridge Infrastructure

Activity Type:
Construction/reconstruction of water/sewer lines or systems

Project Number:
21-DZ Housing

Projected Start Date:
02/16/2023

Benefit Type:
Area Benefit (Survey)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
03/31/2025

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$1,128,000.00
Total Budget	\$0.00	\$1,128,000.00
Total Obligated	\$0.00	\$1,128,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Infrastructure to support New Construction of 16 LMI Single-Family Homes For-Sale in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52403

Activity Progress Narrative:

This project is still in environmental review and considering another site. No infrastructure has been built at this time.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/383

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-006-520
Activity Title: Cedar Rapids (Grey Hawk) MFNC

Activity Type:
Affordable Rental Housing

Project Number:
21-DZ Housing

Projected Start Date:
02/16/2023

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
03/31/2025

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Grantee Program:
New Resilient Affordable Rental Housing

	Oct 1 thru Dec 31, 2023	To Date
Overall		
Total Projected Budget from All Sources	\$0.00	\$3,695,000.00
Total Budget	\$0.00	\$3,695,000.00
Total Obligated	\$0.00	\$3,695,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

	This Period	To Date
Overall		
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New Construction of 40 LMI Multi-Family Rental Units in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52404

Activity Progress Narrative:

This project is still working through the PUG. The developer agreement is currently being addressed.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/1	
# of Section 3 Labor Hours	0		0/1100	
# of Targeted Section 3 Labor	0		0/220	
# of Total Labor Hours	0		0/4400	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/40	
# of Multifamily Units	0		0/40	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/40	0/0	0/40	0
# Renter	0	0	0	0/40	0/0	0/40	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-007-520
Activity Title: Cedar Rapids NW Neighborhood MFNC

Activity Type:
Affordable Rental Housing

Project Number:
21-DZ Housing

Projected Start Date:
02/16/2023

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
03/31/2025

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Grantee Program:
New Resilient Affordable Rental Housing

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$380,000.00
Total Budget	\$0.00	\$380,000.00
Total Obligated	\$0.00	\$380,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New Construction of 4 LMI Multi-Family Rental Units in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52405

Activity Progress Narrative:

This project is currently on hold while hoping for lower interest rates. We will discuss the developer's ability to proceed April 1.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/4	
# of Multifamily Units	0		0/4	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/4	0/0	0/4	0
# Renter	0	0	0	0/4	0/0	0/4	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-008-510

Activity Title: Cedar Rapids (Green Acres Grove) SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cedar Rapids

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2023 To Date**

\$0.00 \$3,824,333.00

Total Budget

\$0.00 \$3,824,333.00

Total Obligated

\$0.00 \$3,824,333.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 25 LMI Single-Family Homes For-Sale in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52404

Activity Progress Narrative:

Project expected to receive release of funds early February. Delayed due to the need for a Soil and Groundwater Management Plan. This has been completed and is ready to begin once ROF is issued.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/20000	
# of Targeted Section 3 Labor	0		0/4000	
# of Total Labor Hours	0		0/80000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/25	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/25	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/25	0/0	0/25	0
# Owner	0	0	0	0/25	0/0	0/25	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-008-530

Activity Title: Cedar Rapids Green Acres Grove Infrastructure

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cedar Rapids

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2023 To Date**

\$0.00 \$1,712,465.00

Total Budget

\$0.00 \$1,712,465.00

Total Obligated

\$0.00 \$1,712,465.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Infrastructure to support New Construction of 25 LMI Single-Family Homes For-Sale in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52404

Activity Progress Narrative:

Project currently in public comment and expected to receive release of funds in early February. This was delayed due to the need for a Soil and Groundwater Plan per the phase I.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/2000

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-009-510
Activity Title: Cedar Rapids (Cherry Hill) SFNC w/DPA

Activity Type:
Construction of new replacement housing

Project Number:
21-DZ Housing

Projected Start Date:
02/16/2023

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
03/31/2025

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Grantee Program:
New Resilient Affordable Single-Family Housing

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$165,000.00
Total Budget	\$0.00	\$165,000.00
Total Obligated	\$0.00	\$165,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New Construction of 1 LMI Single-Family Home For-Sale in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52405

Activity Progress Narrative:

Project received release of funds at the end of December. Will do pre-construction meeting with the city then begin bids and contracts. Anticipating construction start in March pending weather.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/254	
# of Targeted Section 3 Labor	0		0/50	
# of Total Labor Hours	0		0/1017	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/1	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/0	0/1	0
# Owner	0	0	0	0/1	0/0	0/1	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-010-510
Activity Title: Cedar Rapids (Fruitland) SFNC w/DPA

Activity Type:
 Construction of new replacement housing
Project Number:
 21-DZ Housing
Projected Start Date:
 02/16/2023
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Housing
Projected End Date:
 03/31/2025
Completed Activity Actual End Date:

Responsible Organization:
 Cedar Rapids
Grantee Program:
 New Resilient Affordable Single-Family Housing

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$165,000.00
Total Budget	\$0.00	\$165,000.00
Total Obligated	\$0.00	\$165,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
 New Construction of 1 LMI Single-Family Home For-Sale in Cedar Rapids.

Location Description:
 Cedar Rapids, Linn County, 52405

Activity Progress Narrative:
 Project received release of funds at the end of December. Will do pre-construction meeting with the city then begin bids and contracts. Anticipating construction start in March pending weather.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/254	
# of Targeted Section 3 Labor	0		0/50	
# of Total Labor Hours	0		0/1017	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/1	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/0	0/1	0
# Owner	0	0	0	0/1	0/0	0/1	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-011-510
Activity Title: Cedar Rapids (Meadowlark) SFNC w/DPA

Activity Type:
 Construction of new replacement housing
Project Number:
 21-DZ Housing
Projected Start Date:
 02/16/2023
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Housing
Projected End Date:
 03/31/2025
Completed Activity Actual End Date:

Responsible Organization:
 Cedar Rapids
Grantee Program:
 New Resilient Affordable Single-Family Housing

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$165,000.00
Total Budget	\$0.00	\$165,000.00
Total Obligated	\$0.00	\$165,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
 New Construction of 1 LMI Single-Family Home For-Sale in Cedar Rapids.

Location Description:
 Cedar Rapids, Linn County, 52405

Activity Progress Narrative:
 Project received release of funds at the end of December. Will do pre-construction meeting with the city then begin bids and contracts. Anticipating construction start in March pending weather.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/254	
# of Targeted Section 3 Labor	0		0/50	
# of Total Labor Hours	0		0/1017	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/1	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/1	0/0	0/1	0
# Owner	0	0	0	0/1	0/0	0/1	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-013-510

Activity Title: Atkins SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

CITY OF ATKINS

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2023 To Date**

\$0.00 \$660,000.00

Total Budget

\$0.00 \$660,000.00

Total Obligated

\$0.00 \$660,000.00

Total Funds Drawdown

\$16,895.00 \$16,895.00

Program Funds Drawdown

\$16,895.00 \$16,895.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$16,895.00 \$16,895.00

Cedar Rapids

\$0.00 \$0.00

CITY OF ATKINS

\$16,895.00 \$16,895.00

CITY OF ATKINS POLICE DEPARTMENT

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 4 LMI Single-Family Homes For-Sale in Atkins.

Amend #1: Increased budget by \$40K due to increased costs of mobilization in rural areas.

Location Description:

Atkins, Benton County, 52206

Activity Progress Narrative:

Project is moving along at a very fast pace. They were able to get it enclosed and have been working diligently



through the winter. A monitoring is scheduled for Q1 of 2024. They are going to begin to start marketing homes and hope to have purchase agreements signed over the course of the next quarter as well. No concerns at this time.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Section 3 Labor Hours	0	0/2500
# of Targeted Section 3 Labor	0	0/500
# of Total Labor Hours	0	0/10000

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	0/4
# of Multifamily Units	0	0/0
# of Singlefamily Units	0	0/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/4	0/0	0/4	0
# Owner	0	0	0	0/4	0/0	0/4	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-014-520

Activity Title: Bell Plaine MFNC

Activity Type:

Affordable Rental Housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

BELLE PLAINE, CITY OF

Grantee Program:

New Resilient Affordable Rental Housing

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2023 To Date**

\$0.00 \$475,000.00

Total Budget

\$0.00 \$475,000.00

Total Obligated

\$0.00 \$475,000.00

Total Funds Drawdown

\$7,838.49 \$17,438.49

Program Funds Drawdown

\$7,838.49 \$17,438.49

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$7,838.49 \$17,438.49

BELLE PLAINE, CITY OF

\$7,838.49 \$17,438.49

Cedar Rapids

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 5 LMI Multi-Family Rental Units in Bell Plaine.

Location Description:

Belle Plaine, Benton County, 52208

Activity Progress Narrative:

Project moved through the environmental review process and has release of funds. They began to work on lead hazard mitigation and demolition within Q3. Due to some unforeseen circumstances, the construction of the remodel has been delayed but should begin in Q1 of 2024. The new expected timeline to wrap construction up by the end of Q2 of 2024 and then begin to lease the units at that point. Project is still on track to be done early. No concerns.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/1	
# of Section 3 Labor Hours	0		0/2500	
# of Targeted Section 3 Labor	0		0/500	
# of Total Labor Hours	0		0/10000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/5	
# of Multifamily Units	0		0/5	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/5	0/0	0/5	0
# Renter	0	0	0	0/5	0/0	0/5	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-015-520

Activity Title: Center Point MFNC

Activity Type:

Affordable Rental Housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

CITY OF CENTER POINT

Grantee Program:

New Resilient Affordable Rental Housing

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2023 To Date**

\$17,000.00

\$3,990,008.00

Total Budget

\$17,000.00

\$3,990,008.00

Total Obligated

\$17,000.00

\$3,990,008.00

Total Funds Drawdown

\$24,915.00

\$24,915.00

Program Funds Drawdown

\$24,915.00

\$24,915.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$24,915.00

\$24,915.00

Cedar Rapids

\$0.00

\$0.00

CITY OF CENTER POINT

\$24,915.00

\$24,915.00

Most Impacted and Distressed Expended

\$24,915.00

\$24,915.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 42 LMI Multi-Family Rental Units in Center Point.

Amend #1: Increased budget by \$17K due to request for additional Mitigation funds for fortified silver. 10/19/2023

Location Description:

Center Point, Linn County, 52213

Activity Progress Narrative:

Increased budget by \$17K due to request for additional Mitigation funds for fortified silver. Project is underway. Foundation has been poured and level one of the three level structure has been framed. First claim submitted



for administrative work.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/1	
# of Section 3 Labor Hours	0		0/50	
# of Targeted Section 3 Labor	0		0/10	
# of Total Labor Hours	0		0/200	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/42	
# of Multifamily Units	0		0/42	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/42	0/0	0/42	0
# Renter	0	0	0	0/42	0/0	0/42	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-015-530

Activity Title: Center Point Housing Infrastructure

Activity Type:

Construction/reconstruction of water/sewer lines or systems

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:

Responsible Organization:

CITY OF CENTER POINT

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$1,154,554.00
Total Budget	\$0.00	\$1,154,554.00
Total Obligated	\$0.00	\$1,154,554.00
Total Funds Drawdown	\$5,025.00	\$5,025.00
Program Funds Drawdown	\$5,025.00	\$5,025.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,025.00	\$5,025.00
Cedar Rapids	\$0.00	\$0.00
CITY OF CENTER POINT	\$5,025.00	\$5,025.00
Most Impacted and Distressed Expended	\$5,025.00	\$5,025.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Infrastructure to support New Construction of 42 LMI Multi-Family Rental Units in Center Point.

Location Description:

Center Point, Linn County, 52213

Activity Progress Narrative:

Infrastructure has been complete. Their construction company is working with developer to put together pay request with all required documents for reimbursement. Expecting first claim later this month.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Linear feet of Public	0	0/700

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-016-520
Activity Title: Marion (Bell Tower Lofts) MFNC

Activity Type:
Affordable Rental Housing

Project Number:
21-DZ Housing

Projected Start Date:
02/16/2023

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
03/31/2025

Completed Activity Actual End Date:

Responsible Organization:
Town of Marion

Grantee Program:
New Resilient Affordable Rental Housing

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$2,595,000.00
Total Budget	\$0.00	\$2,595,000.00
Total Obligated	\$0.00	\$2,595,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New Construction of 30 LMI Multi-Family Rental Units in Marion.

Location Description:

Marion, Linn County, 52302

Activity Progress Narrative:

This project is through environmental review but has not yet completed the PUG. They are also dialing in their funding stack and finishing final designs.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/1	
# of Section 3 Labor Hours	0		0/2500	
# of Targeted Section 3 Labor	0		0/500	
# of Total Labor Hours	0		0/10000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/30	
# of Multifamily Units	0		0/30	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/30	0/0	0/30	0
# Renter	0	0	0	0/30	0/0	0/30	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-017-520

Activity Title: Marion (Hoth Flats) MFNC

Activity Type:

Affordable Rental Housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:

Responsible Organization:

Town of Marion

Grantee Program:

New Resilient Affordable Rental Housing

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2023 To Date

\$85,000.00

\$1,785,000.00

Total Budget

\$85,000.00

\$1,785,000.00

Total Obligated

\$85,000.00

\$1,785,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 21 LMI Multi-Family Rental Units in Cedar Rapids.

Amend #1: Increased budgety by \$85K in order to fund an additonal unit. Increased rental housing units from 20 to 21.

Location Description:

Marion, Linn County, 52302

Activity Progress Narrative:

Increased budgety by \$85K in order to fund an additonal unit. Increased rental housing units from 20 to 21. Project is working through some cost estimate exercises at this time and is taking a pause until they know it is financially viable. During the next quarter, they will make a decision one way or another if the project will continue on or not based on those costs estimates. Enviromental review and all other compliance has been delayed at time until plans are finalized.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Properties		0		0/1
# of Section 3 Labor Hours		0		0/2500
# of Targeted Section 3 Labor		0		0/500
# of Total Labor Hours		0		0/10000

	This Report Period		Cumulative Actual Total / Expected	
		Total		Total
# of Housing Units		0		0/21
# of Multifamily Units		0		0/21
# of Singlefamily Units		0		0/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/21	0/0	0/21	0
# Renter	0	0	0	0/21	0/0	0/21	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-018-510

Activity Title: Marion (The Ridge at Indian Creek) SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Town of Marion

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2023 To Date

\$0.00 \$3,269,820.00

Total Budget

\$0.00 \$3,269,820.00

Total Obligated

\$0.00 \$3,269,820.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 20 LMI Single-Family Homes For-Sale in Marion.

Location Description:

Marion, Linn County, 52302

Activity Progress Narrative:

Project has received release of funds in the fall. They have not signed their developer agreement with the city yet. Once signed they can begin work. Expected to sign this month and begin construction in early spring.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/2500	
# of Targeted Section 3 Labor	0		0/500	
# of Total Labor Hours	0		0/10000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/20	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/20	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/20	0/0	0/20	0
# Owner	0	0	0	0/20	0/0	0/20	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-019-510

Activity Title: Walker SNFC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

WALKER, TOWN OF

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall**Total Projected Budget from All Sources****Oct 1 thru Dec 31, 2023 To Date**

\$0.00 \$314,434.00

Total Budget

\$0.00 \$314,434.00

Total Obligated

\$0.00 \$314,434.00

Total Funds Drawdown

\$8,847.50 \$8,847.50

Program Funds Drawdown

\$8,847.50 \$8,847.50

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$8,847.50 \$8,847.50

Cedar Rapids

\$0.00 \$0.00

WALKER, TOWN OF

\$8,847.50 \$8,847.50

Most Impacted and Distressed Expended

\$8,847.50 \$8,847.50

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 2 LMI Single-Family Homes For-Sale in Walker.

Location Description:

Walker, Linn County, 52352

Activity Progress Narrative:

This project is through environmental review. We have worked through development agreement and financing questions with the developer. Because HFH has a lot of older lowans for volunteers, construction is halted until spring.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/2500	
# of Targeted Section 3 Labor	0		0/500	
# of Total Labor Hours	0		0/10000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/2	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/2	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/2	0/0	0/2	0
# Owner	0	0	0	0/2	0/0	0/2	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-020-510

Activity Title: Linn County (Dows Pocket Neighborhood) SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

03/31/2025

Completed Activity Actual End Date:**Responsible Organization:**

Linn County

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2023 To Date

\$0.00 \$990,000.00

Total Budget

\$0.00 \$990,000.00

Total Obligated

\$0.00 \$990,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall**

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 10 LMI Single-Family Homes For-Sale in Linn County.

Location Description:

Linn County, 52403

Activity Progress Narrative:

This project is focused on phases not funded with DR funds at this time. Still holding bi-weekly meetings.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/2500	
# of Targeted Section 3 Labor	0		0/500	
# of Total Labor Hours	0		0/10000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/10	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/10	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/10	0/0	0/10	0
# Owner	0	0	0	0/10	0/0	0/10	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-021-510

Activity Title: Marshalltown (Fourth Avenue Townhomes) SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

06/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

Marshalltown

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall**Total Projected Budget from All Sources**

Oct 1 thru Dec 31, 2023	To Date
-------------------------	---------

\$0.00	\$980,000.00
--------	--------------

Total Budget

\$0.00	\$980,000.00
--------	--------------

Total Obligated

\$0.00	\$980,000.00
--------	--------------

Total Funds Drawdown

\$0.00	\$0.00
--------	--------

Program Funds Drawdown

\$0.00	\$0.00
--------	--------

Program Income Drawdown

\$0.00	\$0.00
--------	--------

Program Income Received

\$0.00	\$0.00
--------	--------

Total Funds Expended

\$0.00	\$0.00
--------	--------

Most Impacted and Distressed Expended

\$0.00	\$0.00
--------	--------

Other Funds

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 6 LMI Single-Family Townhomes For-Sale in Marshalltown.

Location Description:

Marshalltown, Marshall County, 50158

Activity Progress Narrative:

This project is moving forward.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/1500	
# of Targeted Section 3 Labor	0		0/300	
# of Total Labor Hours	0		0/6000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/6	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/6	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/6	0/0	0/6	0
# Owner	0	0	0	0/6	0/0	0/6	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-022-520
Activity Title: Marshalltown (HCI Rental Project) MFNC

Activity Type:
Affordable Rental Housing

Project Number:
21-DZ Housing

Projected Start Date:
02/22/2023

Benefit Type:
Direct Benefit (Households)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Housing

Projected End Date:
06/30/2025

Completed Activity Actual End Date:

Responsible Organization:
Marshalltown

Grantee Program:
New Resilient Affordable Rental Housing

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$2,300,000.00
Total Budget	\$0.00	\$2,300,000.00
Total Obligated	\$0.00	\$2,300,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

New Construction of 33 LMI Multi-Family Rental Units in Cedar Rapids.

Location Description:

Marshalltown, Marshall County, 50158

Activity Progress Narrative:

This project is working towards enclose but does have their PUG completed as of yet.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		0/1	
# of Section 3 Labor Hours	0		0/2500	
# of Targeted Section 3 Labor	0		0/500	
# of Total Labor Hours	0		0/10000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/33	
# of Multifamily Units	0		0/33	
# of Singlefamily Units	0		0/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/33	0/0	0/33	0
# Renter	0	0	0	0/33	0/0	0/33	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-023-510

Activity Title: Marshalltown (South Street Townhomes) SFNC w/DPA

Activity Type:

Construction of new replacement housing

Project Number:

21-DZ Housing

Projected Start Date:

02/16/2023

Benefit Type:

Direct Benefit (Households)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

06/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

Marshalltown

Grantee Program:

New Resilient Affordable Single-Family Housing

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2023 To Date

\$0.00 \$980,000.00

Total Budget

\$0.00 \$980,000.00

Total Obligated

\$0.00 \$980,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

New Construction of 6 LMI Single-Family Townhomes For-Sale in Marshalltown.

Location Description:

Marsahlitown, Marshall County, 50158

Activity Progress Narrative:

Has release of funds but has not completed PUG yet.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Section 3 Labor Hours	0		0/1500	
# of Targeted Section 3 Labor	0		0/300	
# of Total Labor Hours	0		0/6000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/6	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/6	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/6	0/0	0/6	0
# Owner	0	0	0	0/6	0/0	0/6	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRR-001-971
Activity Title: Cedar Rapids Owner-Occupied Rehab

Activity Type:
 Rehabilitation/reconstruction of residential structures
Project Number:
 21-DZ Housing
Projected Start Date:
 04/05/2023
Benefit Type:
 Direct Benefit (Households)
National Objective:
 Low/Mod

Activity Status:
 Under Way
Project Title:
 Housing
Projected End Date:
 06/30/2026
Completed Activity Actual End Date:

Responsible Organization:
 Cedar Rapids
Grantee Program:
 Owner-Occupied Rehabilitation

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$2,500,000.00
Total Budget	\$0.00	\$2,500,000.00
Total Obligated	\$0.00	\$2,500,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
 50 LMI Owner-Occupied Rehab Units

Location Description:
 Cedar Rapids, Linn County, 52401

Activity Progress Narrative:
 They are beginning to work on environmental reviews for submittal. Once those are completed then they will begin the process of actually starting the rehab on these homes. Interest has been high, and they expect it to continue to funnel in. No concerns at this point.



Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Elevated Structures	0		0/0	
# of Properties	0		0/50	
# of Substantially Rehabilitated	0		0/2500	
# of Targeted Section 3 Labor	0		0/500	
# of Total Labor Hours	0		0/10000	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		0/50	
# of Multifamily Units	0		0/0	
# of Singlefamily Units	0		0/50	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/50	0/0	0/50	0
# Owner	0	0	0	0/50	0/0	0/50	0
# Renter	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 21-DZ Infrastructure / Infrastructure

Grantee Activity Number: 20-DRI-001-581

Activity Title: Cedar Rapids (McAuley) - Generators LMI

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cedar Rapids

Grantee Program:

Generators for Critical Facilities

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2023 To Date

\$0.00 \$100,000.00

Total Budget

\$0.00 \$100,000.00

Total Obligated

\$0.00 \$100,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall**

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Cedar Rapids, Iowa
Linn County

Activity Progress Narrative:

Project in the environmental review stage.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-002-581

Activity Title: Cedar Rapids (El Health Center) - Generators LMI

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cedar Rapids

Grantee Program:

Generators for Critical Facilities

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2023 To Date

\$0.00 \$100,000.00

Total Budget

\$0.00 \$100,000.00

Total Obligated

\$0.00 \$100,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Cedar Rapids, Iowa
Linn County

Activity Progress Narrative:

Project in environmental review status.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-003-581

Activity Title: Cedar Rapids (Salvation Army) - Generators LMI

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cedar Rapids

Grantee Program:

Generators for Critical Facilities

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2023 To Date

\$0.00 \$100,000.00

Total Budget

\$0.00 \$100,000.00

Total Obligated

\$0.00 \$100,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall**

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Cedar Rapids, Iowa
Linn County

Activity Progress Narrative:

Project in environmental review status.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-004-581

Activity Title: Cedar Rapids (Willis Dady) - Generators LMI

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

Cedar Rapids

Grantee Program:

Generators for Critical Facilities

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2023 To Date

\$0.00 \$100,000.00

Total Budget

\$0.00 \$100,000.00

Total Obligated

\$0.00 \$100,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Cedar Rapids, Iowa
Linn County

Activity Progress Narrative:

Project in environmental review status.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-005-580

Activity Title: Alburnett (Fire Station & Well 3) - Generators UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

ALBURNETT, CITY OF

Grantee Program:

Generators for Critical Facilities

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2023 To Date

\$0.00 \$100,000.00

Total Budget

\$0.00 \$100,000.00

Total Obligated

\$0.00 \$100,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installing two generators.

Location Description:

Alburnett, Iowa
Linn County

Activity Progress Narrative:

Project is done with 106 and now waiting on environmental submission.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/2

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	95	150	605	40.50

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-006-581

Activity Title: Belle Plaine (Fire Station) - Generators LMI

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

BELLE PLAINE, CITY OF

Grantee Program:

Generators for Critical Facilities

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2023 To Date

\$0.00 \$100,000.00

Total Budget

\$0.00 \$100,000.00

Total Obligated

\$0.00 \$100,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Belle Plaine, Iowa
Linn County

Activity Progress Narrative:

Project is done with 106 and now waiting on environmental submission.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-007-580

Activity Title: Central City (Lift Station) - Generators UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

CENTRAL CITY, IOWA

Grantee Program:

Generators for Critical Facilities

Overall**Total Projected Budget from All Sources**

Oct 1 thru Dec 31, 2023	To Date
-------------------------	---------

\$0.00

\$53,000.00

Total Budget

\$0.00

\$53,000.00

Total Obligated

\$0.00

\$53,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Central City, Iowa
Linn County

Activity Progress Narrative:

Project is done with 106 and now waiting on environmental submission.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	280	560	1375	61.09

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-008-580
Activity Title: Ely (Wellhouse 1) - Generators UN

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/13/2023

Benefit Type:
Area Benefit (Survey)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2025

Completed Activity Actual End Date:

Responsible Organization:
ELY, CITY OF

Grantee Program:
Generators for Critical Facilities

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$63,000.00
Total Budget	\$0.00	\$63,000.00
Total Obligated	\$0.00	\$63,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Ely, Iowa
Linn County

Activity Progress Narrative:

Project is done with 106 and now waiting on environmental submission.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	185	340	1995	26.32

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-009-580
Activity Title: Ely (Wellhouse 2) - Generators UN

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/13/2023

Benefit Type:
Area Benefit (Survey)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2025

Completed Activity Actual End Date:

Responsible Organization:
ELY, CITY OF

Grantee Program:
Generators for Critical Facilities

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$63,000.00
Total Budget	\$0.00	\$63,000.00
Total Obligated	\$0.00	\$63,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Ely, Iowa
Linn County

Activity Progress Narrative:

Project is done with 106 and now waiting on environmental submission.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	185	340	1995	26.32

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-010-581
Activity Title: Hiawatha (Library) - Generators LMI

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/13/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2025

Completed Activity Actual End Date:

Responsible Organization:
City of Hiawatha

Grantee Program:
Generators for Critical Facilities

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$100,000.00
Total Budget	\$0.00	\$100,000.00
Total Obligated	\$0.00	\$100,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Hiawatha, Iowa
Linn County

Activity Progress Narrative:

Project is done with 106 and now waiting on environmental submission.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-011-580

Activity Title: Hiawatha (Lift Station) - Generators UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

City of Hiawatha

Grantee Program:

Generators for Critical Facilities

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2023 To Date

\$0.00 \$100,000.00

Total Budget

\$0.00 \$100,000.00

Total Obligated

\$0.00 \$100,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installing one generator.

Location Description:

Hiawatha, Iowa
Linn County

Activity Progress Narrative:

Project is done with 106 and now waiting on environmental submission.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-012-580

Activity Title: Hiawatha (Wellhouse) - Generators UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

City of Hiawatha

Grantee Program:

Generators for Critical Facilities

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2023 To Date

\$0.00 \$200,000.00

Total Budget

\$0.00 \$200,000.00

Total Obligated

\$0.00 \$200,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installing two generators.

Location Description:

Hiawatha, Iowa
Linn County

Activity Progress Narrative:

Project is done with 106 and now waiting on environmental submission.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/2

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-013-580

Activity Title: Linn County (3rd Fire District) - Generators UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

Linn County

Grantee Program:

Generators for Critical Facilities

Overall**Total Projected Budget from All Sources**

	Oct 1 thru Dec 31, 2023	To Date
--	--------------------------------	----------------

\$0.00	\$53,000.00
--------	-------------

Total Budget

\$0.00	\$53,000.00
--------	-------------

Total Obligated

\$0.00	\$53,000.00
--------	-------------

Total Funds Drawdown

\$0.00	\$0.00
--------	--------

Program Funds Drawdown

\$0.00	\$0.00
--------	--------

Program Income Drawdown

\$0.00	\$0.00
--------	--------

Program Income Received

\$0.00	\$0.00
--------	--------

Total Funds Expended

\$0.00	\$0.00
--------	--------

Most Impacted and Distressed Expended

\$0.00	\$0.00
--------	--------

Other Funds

\$ 0.00	\$ 0.00
---------	---------

Match Funds

\$ 0.00	\$ 0.00
---------	---------

Non-Match Funds

\$ 0.00	\$ 0.00
---------	---------

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installation of one Generator.

Location Description:

Central City, Iowa
Linn County

Activity Progress Narrative:

Project is done with 106 and now waiting on environmental submission.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	295	575	1380	63.04

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-014-581
Activity Title: Marion (Library) - Generators LMI

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/13/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2025

Completed Activity Actual End Date:

Responsible Organization:
Town of Marion

Grantee Program:
Generators for Critical Facilities

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$100,000.00
Total Budget	\$0.00	\$100,000.00
Total Obligated	\$0.00	\$100,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
Installation of one Generator.

Location Description:
Marion, Iowa
Linn County

Activity Progress Narrative:
Project is done with 106 and now waiting on environmental submission.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-015-580

Activity Title: Mt Vernon (Emergency Shelter) - Generators UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

MOUNT VERNON

Grantee Program:

Generators for Critical Facilities

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2023 To Date

\$0.00 \$100,000.00

Total Budget

\$0.00 \$100,000.00

Total Obligated

\$0.00 \$100,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installation of one Generator.

Location Description:

Mount Vernon, Iowa
Linn County

Activity Progress Narrative:

Project is done with 106 and now waiting on environmental submission.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-016-580

Activity Title: Norway (Fire Station) - Generators UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/27/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

City of Norway

Grantee Program:

Generators for Critical Facilities

Overall**Total Projected Budget from All Sources**

	Oct 1 thru Dec 31, 2023	To Date
--	-------------------------	---------

\$0.00

\$53,000.00

Total Budget

\$0.00

\$53,000.00

Total Obligated

\$0.00

\$53,000.00

Total Funds Drawdown

\$0.00

\$0.00

Program Funds Drawdown

\$0.00

\$0.00

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$0.00

Most Impacted and Distressed Expended

\$0.00

\$0.00

Other Funds

\$ 0.00

\$ 0.00

Match Funds

\$ 0.00

\$ 0.00

Non-Match Funds

\$ 0.00

\$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installation of one Generator.

Location Description:

Norway, Iowa
Benton County

Activity Progress Narrative:

Project is done with 106 and now waiting on environmental submission.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	115	295	615	66.67

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-017-580

Activity Title: Dysart (Lift Stations) - Generators UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2025

Completed Activity Actual End Date:**Responsible Organization:**

DYSART, CITY OF

Grantee Program:

Generators for Critical Facilities

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2023 To Date

\$0.00 \$100,000.00

Total Budget

\$0.00 \$100,000.00

Total Obligated

\$0.00 \$100,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall****This Period****To Date**

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Installation of two Generators.

Location Description:

Dysart, Iowa
Tama County

Activity Progress Narrative:

Project is has submitted the 106, and working on environmental submission.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/2

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	240	550	1575	50.16

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-018-580
Activity Title: Tama (Sewer Plant) - Generators UN

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/13/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2025

Completed Activity Actual End Date:

Responsible Organization:
TAMA, CITY OF

Grantee Program:
Generators for Critical Facilities

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$100,000.00
Total Budget	\$0.00	\$100,000.00
Total Obligated	\$0.00	\$100,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:
Installation of one Generator.

Location Description:
Tama, Iowa
Tama County

Activity Progress Narrative:
Project is has submitted the 106, and working on environmental submission.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-019-580
Activity Title: Cedar Rapids - Tree Replanting UN

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/24/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2026

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Grantee Program:
Tree Canopy and Tree Replanting

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$956,365.00
Total Budget	\$0.00	\$956,365.00
Total Obligated	\$0.00	\$956,365.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 957 trees.

Location Description:

Cedar Rapids, Iowa
Linn County

Activity Progress Narrative:

Project is still in environmental review.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/957
# of Section 3 Labor Hours	0	0/637
# of Targeted Section 3 Labor	0	0/127
# of Total Labor Hours	0	0/957

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	4575	8010	20250	62.15

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-019-581
Activity Title: Cedar Rapids - Tree Replanting LMI

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/24/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2026

Completed Activity Actual End Date:

Responsible Organization:
Cedar Rapids

Grantee Program:
Tree Canopy and Tree Replanting

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$2,546,000.00
Total Budget	\$0.00	\$2,546,000.00
Total Obligated	\$0.00	\$2,546,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 2,546 trees.

Location Description:

Cedar Rapids, Iowa
Linn County

Activity Progress Narrative:

Project is still in environmental review.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/2546
# of Section 3 Labor Hours	0	0/637
# of Targeted Section 3 Labor	0	0/128
# of Total Labor Hours	0	0/2546

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	0	0
LMI%:				69.7

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-020-580
Activity Title: Linn County - Tree Replanting UN

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/24/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Urgent Need

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2026

Completed Activity Actual End Date:

Responsible Organization:
Linn County

Grantee Program:
Tree Canopy and Tree Replanting

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$155,000.00
Total Budget	\$0.00	\$155,000.00
Total Obligated	\$0.00	\$155,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 155 trees.

Location Description:

Linn County
Iowa

Activity Progress Narrative:

This project has completed environmental review. Not planting due to the season. No PUG completed yet.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/155

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	1130	1570	3785	71.33

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-020-581
Activity Title: Linn County - Tree Replanting LMI

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/24/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2026

Completed Activity Actual End Date:

Responsible Organization:
Linn County

Grantee Program:
Tree Canopy and Tree Replanting

	Oct 1 thru Dec 31, 2023	To Date
Overall		
Total Projected Budget from All Sources	\$0.00	\$45,000.00
Total Budget	\$0.00	\$45,000.00
Total Obligated	\$0.00	\$45,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

	This Period	To Date
Overall		
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 45 trees.

Location Description:

Linn County
Iowa

Activity Progress Narrative:

This project has completed environmental review. Not planting due to the season. No PUG completed yet.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/45

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	260	415	790	85.44

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-021-580

Activity Title: Marion - Tree Replanting UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/24/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2026

Completed Activity Actual End Date:

Responsible Organization:

Town of Marion

Grantee Program:

Tree Canopy and Tree Replanting

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2023 To Date

\$0.00 \$450,000.00

Total Budget

\$0.00 \$450,000.00

Total Obligated

\$0.00 \$450,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Replanting 450 trees.

Location Description:

Linn County
Iowa

Activity Progress Narrative:

This project has completed environmental review. Not planting due to the season. No PUG completed yet.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/450
# of Section 3 Labor Hours	0	0/113
# of Targeted Section 3 Labor	0	0/23
# of Total Labor Hours	0	0/450

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	7020	12585	36030	54.41

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-021-581
Activity Title: Marion - Tree Replanting LMI

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/24/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2026

Completed Activity Actual End Date:

Responsible Organization:
Town of Marion

Grantee Program:
Tree Canopy and Tree Replanting

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$450,000.00
Total Budget	\$0.00	\$450,000.00
Total Obligated	\$0.00	\$450,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 450 trees.

Location Description:

Linn County
Iowa

Activity Progress Narrative:

This project has completed environmental review. Not planting due to the season. No PUG completed yet.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/450
# of Section 3 Labor Hours	0	0/113
# of Targeted Section 3 Labor	0	0/23
# of Total Labor Hours	0	0/450

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	7020	12585	36030	54.41

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-022-580

Activity Title: Hiawatha - Tree Replanting UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/24/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2026

Completed Activity Actual End Date:

Responsible Organization:

City of Hiawatha

Grantee Program:

Tree Canopy and Tree Replanting

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2023 To Date

\$0.00 \$200,000.00

Total Budget

\$0.00 \$200,000.00

Total Obligated

\$0.00 \$200,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Replanting 200 trees.

Location Description:

Hiawatha, Iowa
Linn County

Activity Progress Narrative:

This project has completed environmental review. Not planting due to the season. No PUG completed yet.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/200
# of Section 3 Labor Hours	0	0/50
# of Targeted Section 3 Labor	0	0/10
# of Total Labor Hours	0	0/200

Beneficiaries Performance Measures

Beneficiaries - Area Benefit Census

	Low	Mod	Total	Low/Mod%
# of Persons	1735	2640	8405	52.05

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-022-581
Activity Title: Hiawatha - Tree Replanting LMI

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/24/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2026

Completed Activity Actual End Date:

Responsible Organization:
City of Hiawatha

Grantee Program:
Tree Canopy and Tree Replanting

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$25,000.00
Total Budget	\$0.00	\$25,000.00
Total Obligated	\$0.00	\$25,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 25 trees.

Location Description:

Hiawatha, Iowa
Linn County

Activity Progress Narrative:

This project has completed environmental review. Not planting due to the season. No PUG completed yet.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/25
# of Section 3 Labor Hours	0	0/7
# of Targeted Section 3 Labor	0	0/2
# of Total Labor Hours	0	0/25

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	500	850	1485	90.91

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-023-581

Activity Title: Marshalltown - Tree Replanting LMI

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/24/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2026

Completed Activity Actual End Date:

Responsible Organization:
Marshalltown

Grantee Program:
Tree Canopy and Tree Replanting

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	\$0.00	\$200,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 200 trees.

Location Description:

Marshalltown, Iowa
Marshall County

Activity Progress Narrative:

This project has not completed environmental review. Not planting due to the season. No PUG completed yet.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/200

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	0	0
LMI%:				80.04

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-024-580

Activity Title: State Center - Tree Planting UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/24/2023

Benefit Type:

Area Benefit (Survey)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2026

Completed Activity Actual End Date:

Responsible Organization:

STATE CENTER, CITY OF

Grantee Program:

Tree Canopy and Tree Replanting

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2023 To Date

\$0.00 \$50,000.00

Total Budget

\$0.00 \$50,000.00

Total Obligated

\$0.00 \$50,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:

Overall

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Replanting 50 trees.

Location Description:

State Center, Iowa
Marshall County

Activity Progress Narrative:

This project has not completed environmental review. Not planting due to the season. No PUG completed yet.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/50

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit Survey			
	Low	Mod	Total	Low/Mod%
# of Persons	265	500	1320	57.95

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-025-580

Activity Title: Benton County Conservation - Tree Replanting UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/24/2023

Benefit Type:

Area Benefit (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2026

Completed Activity Actual End Date:**Responsible Organization:**

Benton County

Grantee Program:

Tree Canopy and Tree Replanting

Overall

Total Projected Budget from All Sources

Oct 1 thru Dec 31, 2023 To Date

\$0.00 \$750,000.00

Total Budget

\$0.00 \$750,000.00

Total Obligated

\$0.00 \$750,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$0.00

Most Impacted and Distressed Expended

\$0.00 \$0.00

Other Funds

\$ 0.00 \$ 0.00

Match Funds

\$ 0.00 \$ 0.00

Non-Match Funds

\$ 0.00 \$ 0.00

Other Funds:**Overall**

This Period

To Date

Match Funds

\$ 0.00

\$ 0.00

Activity Description:

Replanting 750 trees.

Location Description:

Atkins, Iowa
Benton County

Activity Progress Narrative:

This project has not completed environmental review. Not planting due to the season. No PUG completed yet.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/750
# of Section 3 Labor Hours	0	0/188
# of Targeted Section 3 Labor	0	0/38
# of Total Labor Hours	0	0/750

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	195	440	2635	24.10

LMI%:	
-------	--

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-026-581
Activity Title: Belle Plaine - Tree Replanting LMI

Activity Type:
MIT - Public Facilities and Improvements-Non Covered

Project Number:
21-DZ Infrastructure

Projected Start Date:
07/24/2023

Benefit Type:
Area Benefit (Census)

National Objective:
Low/Mod

Activity Status:
Under Way

Project Title:
Infrastructure

Projected End Date:
09/30/2026

Completed Activity Actual End Date:

Responsible Organization:
BELLE PLAINE, CITY OF

Grantee Program:
Tree Canopy and Tree Replanting

Overall	Oct 1 thru Dec 31, 2023	To Date
Total Projected Budget from All Sources	\$0.00	\$40,000.00
Total Budget	\$0.00	\$40,000.00
Total Obligated	\$0.00	\$40,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Other Funds:

Overall	This Period	To Date
Match Funds	\$ 0.00	\$ 0.00

Activity Description:

Replanting 40 trees.

Location Description:

Belle Plaine, Iowa
Benton County

Activity Progress Narrative:

This project has not completed environmental review. Not planting due to the season. No PUG completed yet.



Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Elevated Structures	0	0/0
# of public facilities	0	0/40

Beneficiaries Performance Measures

# of Persons	Beneficiaries - Area Benefit Census			
	Low	Mod	Total	Low/Mod%
	0	0	0	0
LMI%:				65.42

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

